



This certificate is not valid if the serial number has been defaced or altered

40920153

EICR18.3C

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 1 : DETAILS OF THE CONTRACTOR, CLIENT AND INSTALLATION

DETAILS OF THE CONTRACTOR		(*Where applicable)		DETAILS OF THE CLIENT	DETAILS OF THE INSTALLATION
Registration No:	606740000	Branch No*:	000	Contractor Reference Number (CRN):	N/A
Trading Title:	Logical Heating Ltd			Name:	Borders Holdings UK Ltd (busbar A)
Address:	Office 9, Access House, (Front of Access Storage Buildin, Bristol, Bristol			Address:	Avonmouth Way, Avonmouth , Bristol
Postcode:	BS3 2LG	Tel No:		Postcode:	BS11 9LX
				Tel No:	N/A

PART 2 : PURPOSE OF THE REPORT

Purpose for which this report is required:
Periodic general inspection of electrics. Due to environment of the building the client wants full electrical inspection once a year.

Date(s) when inspection and testing was carried out: 05/01/2026 - 09/01/2026

Records available (651.1): (✓) Previous inspection report available (651.1): (✓) Previous report date: 08/01/2025

PART 3 : SUMMARY OF THE CONDITION OF THE INSTALLATION

General condition of the installation (in terms of electrical safety): Refer to the previous EICR

Description of premises Dwelling: (N/A) Commercial: (✓) Industrial: (N/A) Other (include brief description): N/A

Estimated age of electrical installation: (25) years Evidence of additions or alterations: (✓) if Yes, estimated age N/A years Overall assessment of the installation for continued use: Satisfactory/Unsatisfactory** (delete as appropriate)

**An unsatisfactory assessment indicates that dangerous (Code C1) and/or potentially dangerous (Code C2) conditions have been identified (listed in PART 5 of this report) and it is recommended that these are acted upon as a matter of urgency.

PART 4 : DECLARATION

INSPECTION AND TESTING

I/We, being the person responsible for the inspection and testing of the electrical installation (as indicated by my/our signature below), particulars of which are described in PART 6, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information in this report, including the observations (PART 5) and the attached Schedules, provides an accurate assessment of the condition of the electrical installation taking into account the stated extent and limitations in PART 6 of this report.

Name (capitals) on behalf of the contractor identified in PART 1: MATTHEW HADLEY Signature: [Signature] Date: 19/01/2026

I/We further RECOMMEND, subject to the necessary remedial action being taken, that the installation is inspected and tested by: 04/01/2027 (date)

Give reason for recommendation: Due to environment of the building the client wants full electrical inspection once a year.

The proposed date for the next inspection should take into consideration any legislative or licensing requirements and the frequency and quality of maintenance that the installation can reasonably be expected to receive during its intended life. The period should be agreed between relevant parties.

REVIEWED BY THE REGISTERED QUALIFIED SUPERVISOR FOR THE CONTRACTOR

Name (capitals) on behalf of the contractor identified in PART 1: RYAN DAVIES Signature: [Signature] Date: 28/01/2026

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 5 : OBSERVATIONS

One of the following Codes, as appropriate, has been allocated to each of the observations made below to indicate to the person(s) responsible for the electrical installation the degree of urgency for remedial action:

Code C1 Danger Present
Risk of injury. Immediate remedial action required

Code C2 Potentially Dangerous
Urgent remedial action required

Code C3
Improvement Recommended

Code FI
Further Investigation Required

Referring to the **Schedule of Items Inspected** (see PART 9), the attached **Schedule of Circuit Details and Test Results** (see PART 11A & 11B), and subject to any **agreed limitations** listed in PART 6 –

No remedial action is required (X), OR The following observations are made:

Item No	Observation(s)	Code	Location Reference
(1)	Unable to test high level lights due to access- plus 10 lamps not working	(...C3...)	(Canopy Db)
(2)	High Zs Reading 1L2	(...C3...)	(LD DB 3 HIGH LEV)
(3)	Forklift Charging DB 5L1/2/3 - RCD Test Button Faulty needs replacing	(...C1...)	(Forklift Charging..)
(4)	High R1+R2 Reading. recommend rewire and upgrading cable sizing	(...C3...)	(LD-DB3- High Level)
(5)	DB is corroding badly and losing IP Rating. Recommended replacing and putting into an IP65 Enclosure.	(...C2...)	(LD-DB3-High Level)
(6)	Canopy DB - 4L1 Replace the RCBO as the trip is faulty and can cause danger. Disconnected for now.	(...C1...)	(Canopy DB)
(7)	Replace Socket Ring Circuit, incorrectly wired.	(...C2...)	(Gallery.DB)
(8)	Faulty lighting circuit, Canopy Lights. Needs replacement of lights and circuit rewiring.	(...C2...)	(DB - B Loading bay
(9)	Faulty wiring Chamber C lighting. Dead short when doing insulation resistance. Needs fault-finding and replacement of the circuit. The circuit has been isolated.	(...C2...)	(DB-B Loading Bay
(10)	Chargers 2,3,5 need blanking off and replacing damaged rotary isolators	(...C3...)	(DB-A-Loading Bay
(11)	The IP Enclosure is no longer IP-rated, and the door does not lock. Enclosure needs replacing.	(...C2...)	(New.Packs.DB...
(12)	Chambers A, B, C, D, E have 15x EM lights, which have failed and need replacing.	(...C1...)	(Loading Bay DB..)
(.....)		(.....)	(.....)
(.....)		(.....)	(.....)
(.....)		(.....)	(.....)
(.....)		(.....)	(.....)
(.....)		(.....)	(.....)
(.....)		(.....)	(.....)
(.....)		(.....)	(.....)
(.....)		(.....)	(.....)
(.....)		(.....)	(.....)

Additional pages? (No) State page numbers: (N/A)

Immediate remedial action required for items: (3,6,12)

Improvement recommended for items: (1-2,4,10)

Urgent remedial action required for items: (5,7-9,11)

Further investigation required for items: (N/A)

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 6 : DETAILS AND LIMITATIONS OF THE INSPECTION AND TESTING

The inspection and testing has been carried out in accordance with BS 7671: 2018, as amended to 2024 (date). Cables concealed within trunking and conduits, or cables and conduits concealed under floors, in inaccessible roof spaces and generally within the fabric of the building or underground, have not been visually inspected unless specifically agreed between the Client and the Inspector prior to inspection.

Details of the electrical installation covered by this report: All accessible areas were visually inspected and tested.

(see additional page No. N/A)

Agreed limitations including the reasons, if any, on the inspection and testing (653.2): high-level lights due to access and unsafe roof. We will only be able to access it after repairs. Was not tested as agreed with the client.

Agreed with (print name): N/A

Extent of sampling: N/a (see additional page No. N/A)

Operational limitations including the reasons: N/a (see additional page No. N/A)

PART 7 : SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

System type and earthing arrangements			Number and type of live conductors		Nature of supply parameters		
TN-C: (N/A)	TN-S: (✓)	TN-C-S: (N/A)	AC 1-phase, 2-wire: (N/A)	2-phase, 3-wire: (N/A)	Nominal voltage between lines, $U_{[1]}$:	(400.0) V	[1] By enquiry
TT: (N/A)	IT: (N/A)		3-phase, 3-wire: (N/A)	3-phase, 4-wire: (✓)	Nominal line voltage to Earth, U_o [1]:	(230.0) V	[2] By enquiry or by measurement
Supply protective device			DC 2-wire: (N/A)	3-wire: (N/A)	Other: (N/A)	Nominal frequency, f [1]:	(50.0) Hz
BS EN: (Non-verifiable)	Type: (N/A)	Rated current: (LIM) A	Confirmation of supply polarity: (✓)			Prospective fault current, I_{pf} [2]*:	(2.6) kA
			Other sources of supply (Schedule of Test Results)	Page No: (N/A)		External earth fault loop impedance, Z_e [2]*:	(0.18) Ω

PART 8 : PARTICULARS OF INSTALLATION REFERRED TO IN THIS REPORT

Maximum demand (load): (N/A.....) kVA/A (delete as appropriate)	Main protective conductors		Main protective bonding connections		Main switch / Switch-fuse / Circuit-breaker / RCD	
Means of Earthing	Earthing conductor:		Water installation pipes: (✓)		Location: (N/A.....)	
Distributor's facility: (✓)	(material.....Copper.....)		Gas installation pipes: (N/A.....)		BS EN: (Non-verifiable.....) Type: (N/A.....) Rating / setting of device: (..N/A..) A	
Installation earth electrode(s): (N/A.....)	csa (..240..) mm ² Connection/continuity verified: (✓)		Structural steel: (✓)		No. of poles: (....4....) Current rating: (2000..) A Voltage rating: (..N/A..) V	
Earth electrode type – rod(s), tape, etc: (None.....)	Main protective bonding conductors:		Oil installation pipes: (N/A.....)		Where an RCD is used as the main switch	
Location: (N/A.....)	(material.....Copper.....)		Lightning protection: (N/A.....)			
Electrode resistance to Earth: (N/A.....) Ω	csa (..120..) mm ² Connection/continuity verified: (✓)		Other (state): N/A..... (N/A.....)			
			N/A..... (N/A.....)		RCD rated residual operating current, I _{Δn} : (N/A.....) mA RCD Type: (..N/A..)	
					Rated time delay: (N/A.....) ms Measured operating time: (N/A.....) ms	

*Where the installation is supplied by more than one source, the higher or highest values of prospective fault current, I_{pf} , and external earth fault loop impedance, Z_e , must be recorded.

All fields must be completed. Enter either, as appropriate: '✓' if Acceptable condition; 'N/A' if Not applicable; 'LIM' if a Limitation exists, or Code appropriately: CODE 'C1', 'C2', 'C3' or 'FI' (codes to be recorded in PART 5, with additional comments (where appropriate) on attached numbered sheets)

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 9 : SCHEDULE OF ITEMS INSPECTED (enter ✓, N/A or Classification Code C1, C2, C3 or FI, as applicable)

1.0 Intake equipment (visual inspection only)

An outcome against an item in section 1.1, other than access to live parts, should not be used to determine the overall assessment of the installation. Where inadequacies are identified, a cross should be put against the appropriate item and a comment made in Part 5 of this report.

1.1 Distributor / supplier intake equipment

- Service cable (.....) ✓
- Service head (.....) N/A
- Earthing arrangement (.....) ✓
- Meter tails (.....) ✓
- Metering equipment (.....) ✓
- Isolator, where present (.....) ✓

Where inadequacies in the intake equipment are encountered, which may result in a dangerous or potentially dangerous situation, the person ordering the work and / or dutyholder must be informed. It is strongly recommended that the person ordering the work informs the appropriate authority.

- 1.2 Consumer's isolator, where present (.....) N/A
- 1.3 Consumer's meter tails (.....) N/A

2.0 Presence of adequate arrangements for parallel or switched alternative sources

- 2.1 Adequate arrangements where a generating set operates as a switched alternative to the public supply (551.6) (.....) N/A
- 2.2 Adequate arrangements where a generating set operates in parallel with the public supply (551.7) (.....) N/A

3.0 Methods of protection

3.1 Automatic disconnection of supply (ADS)

- Main earthing / bonding arrangement (411.3; Chap. 54) (.....) ✓
- Presence of distributor's earthing arrangement (542.1.2.1; 542.1.2.2), or presence of installation earth electrode arrangement (542.1.2.3) (.....) ✓
- Adequacy of earthing conductor size (542.3; 543.1.1) (.....) ✓
- Adequacy of earthing conductor connections (542.3.2) (.....) ✓
- Accessibility of earthing conductor connections (543.3.2) (.....) ✓
- Adequacy of main protective bonding conductor sizes (544.1.1) (.....) ✓
- Adequacy and location of main protective bonding conductor connections (544.1.2) (.....) ✓

- Accessibility of all protective bonding connections (543.3.2) (.....) ✓
- Provision of earthing / bonding labels at all appropriate locations (514.13.1) (.....) ✓
- 3.2 FELV - requirements satisfied (411.7) (.....) N/A
- 3.3 Other methods of protection
- Where any of the methods listed below are employed, details should be provided on separate sheets
- Non-conducting location (418.1) (.....) ✓
- Earth-free local equipotential bonding (418.2) (.....) ✓
- Electrical separation (413; 418.3) (.....) ✓
- Double insulation (412) (.....) ✓
- Reinforced insulation (412) (.....) ✓
- Provisions where automatic disconnection of supply is not feasible (419) (.....) ✓

4.0 Distribution equipment, including consumer units and distribution boards

- 4.1 Adequacy of working space / accessibility to equipment (132.12; 513.1) (.....) ✓
- 4.2 Security of fixing (134.1.1) (.....) ✓
- 4.3 Condition of insulation of live parts (416.1) (.....) ✓
- 4.4 Adequacy security of barriers or enclosures (416.2.3) (.....) ✓
- 4.5 Condition of enclosure(s) in terms of IP rating, etc. (416.2) (.....) ✓
- 4.6 Condition of enclosure(s) in terms of fire rating, etc. (421.1.201; 421.1.6; 526.5) (.....) ✓
- 4.7 Enclosure not damaged / deteriorated so as to impair safety (651.2) (.....) ✓
- 4.8 Presence and effectiveness of obstacles (417.2) (.....) ✓
- 4.9 Presence of main switch(es), linked where required (462.1; 462.1.201; 462.2) (.....) ✓
- 4.10 Operation of main switch(es) (functional check) (643.10) (.....) ✓
- 4.11 Manual operation of circuit-breakers, RCDs and AFDDs to prove functionality (643.10) (.....) ✓
- 4.12 Confirmation that integral test button / switch causes RCD(s) to trip when operated (functional check) (643.10) (.....) ✓
- 4.13 RCD(s) provided for fault protection - includes RCBOs (411.4.204; 411.4.5; 411.5.2; 531.2) (.....) ✓
- 4.14 RCD(s) provided for additional protection / requirements, where required - includes RCBOs (411.3.3; 415.1) (.....) ✓
- 4.15 Presence of RCD six-monthly test notice, where required (514.12.2) (.....) ✓

- 4.16 Confirmation that integral test button / switch, where present, causes AFDD to trip when operated (643.10) (.....) ✓
- 4.17 Presence of diagrams, charts or schedules at or near equipment, where required (514.9.1) (.....) ✓
- 4.18 Presence of alternative supply warning notice at or near equipment, where required (514.15) (.....) ✓
- 4.19 Presence of next inspection recommendation label, where required (514.12.1) (.....) ✓
- 4.20 Presence of other required labelling (please specify) (514) (.....) ✓
- 4.21 Compatibility of protective devices, bases and other components; correct type and rating (no signs of unacceptable thermal damage, arcing or overheating) (432; 433; 434) (.....) ✓
- 4.22 Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3) (.....) ✓
- 4.23 Protection against mechanical damage where cables enter equipment (522.8.1; 522.8.5; 522.8.11) (.....) ✓
- 4.24 Protection against electromagnetic effects where cables enter ferromagnetic enclosures (521.5.1) (.....) ✓
- 4.25 Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure (526.1) (.....) ✓

5.0 Distribution circuits

- 5.1 Identification of conductors (514.3) (.....) ✓
- 5.2 Cables correctly supported throughout their run (521.10.202; 522.8.5) (.....) ✓
- 5.3 Condition of insulation of live parts (416.1) (.....) ✓
- 5.4 Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1) (.....) ✓
- 5.5 Suitability of containment systems for continued use (including flexible conduit) (522) (.....) ✓
- 5.6 Cables correctly terminated in enclosures (526) (.....) ✓
- 5.7 Examination of cables for signs of unacceptable thermal or mechanical damage / deterioration (421.1; 522.6) (.....) ✓
- 5.8 Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (523) (.....) ✓

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 9 : SCHEDULE OF ITEMS INSPECTED (enter ✓, N/A or Classification Code C1, C2, C3 or FI, as applicable)

5.9	Adequacy of protective devices; type and rated current for fault protection (411.3)	(.....) ✓	6.2	Cables correctly supported throughout their run (521.10.202; 522.8.5)	(.....) ✓	▪	*For cables concealed in walls / partitions containing metal parts regardless of depth (522.6.203)	(.....) ✓
5.10	Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1)	(.....) ✓	6.3	Condition of insulation of live parts (416.1)	(.....) ✓	▪	*For final circuits supplying luminaires within domestic (household) premises (411.3.4)	(.....) ✓
5.11	Coordination between conductors and overload protective devices (433.1; 533.2.1)	(.....) ✓	6.4	Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1)	(.....) ✓	* Older installations designed prior to BS 7671: 2018 may not have required RCDs for additional protection.		
5.12	Cable installation methods / practices with regard to the type and nature of installation and external influences (522)	(.....) ✓	6.5	Suitability of containment systems for continued use (including flexible conduit) (522)	(.....) ✓	6.14	Provision of fire barriers, sealing arrangements and protection against thermal effects (527)	(.....) ✓
5.13	Where exposed to direct sunlight, cable of a suitable type (522.11.1)	(.....) ✓	6.6	Adequacy of cables for current-carrying capacity with regard to the type and nature of installation (523)	(.....) ✓	6.15	Band II cables segregated / separated from Band I cables (528.1)	(.....) ✓
5.14	Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage (522.6.201; 522.6.202; 522.6.203; 522.6.204) –	(.....) ✓	6.7	Adequacy of protective devices; type and rated current for fault protection (411.3)	(.....) ✓	6.16	Cables segregated / separated from non-electrical services (528.3)	(.....) ✓
▪	Installed in prescribed zones (see Section D. <i>Extent and limitations</i>) (522.6.202)	(.....) ✓	6.8	Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1)	(.....) ✓	6.17	Termination of cables at enclosures - identify / record numbers and locations of items inspected (526) –	(.....) ✓
▪	Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section D) (522.6.201; 522.6.204)	(.....) ✓	6.9	Co-ordination between conductors and overload protective devices (433.1; 533.2.1)	(.....) ✓	▪	Connection under no undue strain (526.6)	(.....) ✓
5.15	Provision of fire barriers, sealing arrangements and protection against thermal effects (527)	(.....) ✓	6.10	Wiring system(s) appropriate for the type and nature of the installation and external influences (522)	(.....) ✓	▪	No basic insulation of a conductor visible outside enclosure (526.8)	(.....) ✓
5.16	Band II cables segregated / separated from Band I cables (528.1)	(.....) N/A	6.11	Where exposed to direct sunlight, cable of a suitable type (522.11.1)	(.....) ✓	▪	Connections of live conductors adequately enclosed (526.5)	(.....) ✓
5.17	Cables segregated / separated from non-electrical services (528.3)	(.....) N/A	6.12	Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage (522.6.201; 522.6.202; 522.6.203; 522.6.204) –	(.....) ✓	▪	Adequately connected at point of entry to enclosure (glands, bushes, etc.) (522.8.5)	(.....) ✓
5.18	Condition of circuit accessories (651.2)	(.....) ✓	▪	Installed in prescribed zones (see Section D. <i>Extent and limitations</i>) (522.6.202)	(.....) ✓	6.18	Condition of accessories including socket-outlets, switches and joint boxes (651.2)	(.....) ✓
5.19	Suitability of circuit accessories for external influences (512.2)	(.....) ✓	▪	Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section D) (522.6.201; 522.6.204)	(.....) ✓	6.19	Suitability of accessories for external influences (512.2)	(.....) ✓
5.20	Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3)	(.....) ✓	6.13	Provision of additional protection by RCD having rated residual operating current not exceeding 30 mA –	(.....) ✓	6.20	Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3)	(.....) ✓
5.21	Adequacy of connections, including cpcs, within accessories and to fixed and stationary equipment - identify / record numbers and locations of items inspected (526)	(.....) ✓	▪	*For all socket-outlets of rating 32 A or less (411.3.3)	(.....) ✓	7.0 Isolation and switching		
5.22	Presence, operation and correct location of appropriate devices for isolation and switching (Chap. 46; 537)	(.....) ✓	Additional protection by RCD may not have been provided as a noted exception in certain non-domestic installations covered by indent (ii) of Regulation 411.3.3.			7.1	Isolators –	(.....) ✓
5.23	General condition of wiring system (651.2)	(.....) ✓	▪	*For the supply of mobile equipment not exceeding 32 A rating for use outdoors (411.3.3)	(.....) ✓	▪	Presence and condition of appropriate devices (462; 537.2)	(.....) ✓
5.24	Temperature rating of cable insulation (522.1.1; Table 52.1)	(.....) ✓	▪	*For cables concealed in walls at a depth of less than 50 mm (522.6.202)	(.....) ✓	▪	Acceptable location - state if local or remote from equipment in question (462; 537.2.7)	(.....) ✓
6.0 Final circuits						▪	Capable of being secured in the OFF position (462.3)	(.....) ✓
6.1	Identification of conductors (514.3)	(.....) ✓				▪	Correct operation verified (643.10)	(.....) ✓
						▪	Clearly identified by position and / or durable marking (537.2.7)	(.....) ✓
						▪	Warning label posted in situations where live parts cannot be isolated by the operation of a single device (514.11.1; 537.1.2)	(.....) ✓

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 9 : SCHEDULE OF ITEMS INSPECTED (enter ✓, N/A or Classification Code C1, C2, C3 or FI, as applicable)

7.2 Switching off for mechanical maintenance –		8.5 Security of fixing (134.1.1)	(.....)	▪ Low voltage (e.g. 230 volt) socket-outlets sited at least 2.5 m from zone 1 (701.512.3)	(N/A)
▪ Presence and condition of appropriate devices (464.1; 5373.2)	(.....)	8.6 Cable entry holes in ceiling above luminaires, sized or sealed so as to restrict the spread of fire: list number and location of luminaires inspected (separate page) (527.2)	(.....)	▪ Suitability of equipment for external influences for installed location in terms of IP rating (701.512.2)	(N/A)
▪ Capable of being secured in the OFF position where not under continuous supervision (464.2)	(.....)	8.7 Recessed luminaires (downlighters) –		▪ Suitability of accessories and controlgear etc. for a particular zone (701.512.3)	(N/A)
▪ Correct operation verified (643.10)	(.....)	▪ Correct type of lamps fitted (559.3.1)	(.....)	▪ Suitability of current-using equipment for particular position within the location (701.55)	(N/A)
▪ Clearly identified by position and / or durable marking (5373.2.4)	(.....)	▪ Installed to minimise build-up of heat by use of “fire rated” fittings, insulation displacement box or similar (421.1.2)	(.....)	9.2 Other special installations or locations –	
7.3 Emergency switching off –		▪ No signs of overheating to surrounding building fabric (559.4.1)	(.....)	N/A	(N/A)
▪ Presence and condition of appropriate devices (465; 5373.3; 5374)	(.....)	▪ No signs of overheating to conductors / terminations (526.1)	(.....)		(.....)
▪ Readily accessible for operation where danger might occur (5373.3.6)	(.....)				(.....)
▪ Correct operation verified (643.10)	(.....)				(.....)
▪ Clearly identified by position and / or durable marking (5373.3.5; 5373.3.6; 5374.3; 5374.4)	(.....)				(.....)
7.4 Functional switching –		9.0 Special locations and installations			
▪ Presence and condition of appropriate devices (5373.1.1; 5373.1.2)	(.....)	Where special installations or locations relating to a particular Section of Part 7, an additional Inspection Schedule(s) should be provided on separate pages.			
▪ Correct operation verified (643.10)	(.....)	9.1 Location(s) containing a bath or shower –			
		▪ Additional protection by RCD having rated residual operating current not exceeding 30 mA for all low voltage (LV) circuits serving the location or passing through zones 1 and / or 2 of the location (701.411.3.3)	(N/A)	10.0 Prosumer's low voltage installation	(N/A)
		▪ Where used as a protective measure, requirements for SELV or PELV met (701.414.4.5)	(N/A)	Where elements of a prosuming installation falling within the scope of Chapter 82 are covered by the report, additional schedules detailing the associated inspection and testing should be provided on separate pages.	
		▪ Shaver supply units complying with BS EN 61558-2-5 formerly BS 3535 (701.512.3)	(N/A)		
		▪ Presence of supplementary bonding conductors, unless not required by BS 7671: 2018 (701.415.2)	(N/A)	Schedule of Items Inspected by	
				Name (capitals): MATTHEW HADLEY	
				Signature:  Date: 19/01/2026	

PART 10 : SCHEDULES AND ADDITIONAL PAGES (the pages identified are an essential part of this report (see Regulation 653.2))

Schedule of Inspections	Schedule of Circuit Details and Test Results for the installation	Additional pages, including data sheets for additional sources	Special installations or locations (indicated in item 9.2 above)	Schedules relating to Prosumer's installations (indicated in item 10 above)	Continuation sheets
Page No(s): (..... 4, 5 & 6))	Page No(s): (..... 7 & 8))	Page No(s): (None)	Page No(s): (None)	Page No(s): (None)	Page No(s): (None)

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with *BS 7671: 2018* (as amended) – Requirements for Electrical Installations

PART 11A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part 11B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

[illegible]

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Busbar A

Location of DB: Plant Room

$$Z_{dh}, 0.22 \dots (\Omega) \quad I_{df} \text{ at } DB^+ 2 \dots (\text{kA})$$

Confirmation of supply polarity: (.....) ✓ Phase sequence confirmed†: (.....) ✓

SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)

Status indicator checked (where functionality indicator is present): (N/A)

****SPD Type.**

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.

Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART 11B), (See Section 534 for further details).

Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: N/A

Overcurrent protective device for the distribution circuit

BS (EN): (N/A) Type: (N/A) Nominal voltage: (N/A) V Rating: (N/A) A No. of phases: (N/A)

Associated RCD (if any)

BS (EN): (N/A) RCD Type: (N/A) $I_{\Delta n}$: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live	cpc		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	Fork Lift Room DB	F	E	1	35	Sheath	5	3871	1	100	LIM	N/A				N/A
1L2	Fork Lift Room DB	F	E	1	35	Sheath	5	3871	1	100	LIM	N/A				N/A
1L3	Fork Lift Room DB	F	E	1	35	Sheath	5	3871	1	100	LIM	N/A				N/A
2L1	Roller Door	B	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
2L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
2L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
3L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
3L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
3L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
4L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
4L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
4L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
5L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
5L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
5L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
6L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
6L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
6L3	Alarm Spur next to db	D	B	1	2.5	2.5	0.4	60898	D	20	6	0.55				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Salt Room Db
Location of DB: Salt Room
Z_{db}: 0.08 (Ω) I_{pr} at DB†: 8.74 (kA)
Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Busbar A - 1
Overcurrent protective device for the distribution circuit
BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (250) A No. of phases: (3)
Associated RCD (if any)
BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity	Max. measured earth fault loop impedance, Z _s	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1L1	N/a	N/a	N/a	Lim	N/A	500	500	500	✓	0.09	N/a	N/A	N/A	Unable to get true R1+R2 due to being unable to switch off board feeding equipment.
1L2	N/a	N/a	N/a	Lim	N/A	500	500	500	✓	0.09	N/a	N/A	N/A	Unable to get true R1+R2 due to being unable to switch off board feeding equipment.
1L3	N/a	N/a	N/a	Lim	N/A	500	500	500	✓	0.09	N/a	N/A	N/A	Unable to get true R1+R2 due to being unable to switch off board feeding equipment.
2L1	N/A	N/A	N/A	0.27	N/A	500	500	500	✓	0.35	N/A	N/A	N/A	Zs Calculated
2L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
4L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
4L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
4L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6L3	N/a	N/a	N/a	0.03	N/a	500	500	500	✓	0.11	N/a	N/A	N/A	Zs Calculated

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): MATTHEW HADLEY Position: electrician Signature: Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state):
									N/A

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	Inspection Room Skts	D	B	3	2.5	2.5	0.4	61009	C	20	10	1.09	61009	A	20	30
1L2	Inspection Room Lights	D	B	2	1.5	1.5	0.4	61009	C	6	10	3.64	61009	A	6	30
1L3	Forklift Room Lts	B	B	24	1.5	1.5	0.4	61009	C	6	10	3.64	61009	A	6	30
2L1	Charger 1	D	B	1	6	6	0.4	60898	C	10	10	2.19	61008	A	40	30
2L2	Charger 1	D	B	1	6	6	0.4	60898	C	10	10	2.19	61008	A	40	30
2L3	Charger 1	D	B	1	6	6	0.4	60898	C	10	10	2.19	61008	A		30
3L1	Charger 2	D	B	1	6	6	0.4	60898	C	32	10	0.68	61008	A	40	30
3L2	Charger 2	D	B	1	6	6	0.4	60898	C	32	10	0.68	61008	A	40	30
3L3	Charger 2	D	B	1	6	6	0.4	60898	C	32	10	0.68	61008	A	40	30
4L1	Charger 3	D	B	1	6	6	0.4	60898	C	16	10	1.37	61008	A	40	30
4L2	Charger 3	D	B	1	6	6	0.4	60898	C	16	10	1.37	61008	A	40	30
4L3	Charger 3	D	B	1	6	6	0.4	60898	C	16	10	1.37	61008	A	40	30
5L1	Charger 4	D	B	1	6	6	0.4	60898	C	10	10	2.19	61008	A	40	30
5L2	Charger 4	D	B	1	6	6	0.4	60898	C	10	10	2.19	61008	A	40	30
5L3	Charger 4	D	B	1	6	6	0.4	60898	C	10	10	2.19	61008	A	40	30
6L1	Spare															
6L2	Spare															
6L3	Spare															

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Fork Lift Room DB
 Location of DB: Fork Lift Charging Room
 Z_{db}: 0.05 (Ω) I_{pr} at DB†: 8.74 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Salt Room Db - 1L2

Overcurrent protective device for the distribution circuit

BS (EN): (3871) Type: (1) Nominal voltage: (400) V Rating: (100) A No. of phases: (3)

Associated RCD (if any)

BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Zs (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1L1	N/A	N/A	N/A	0.45	N/a	500	500	500	✓	0.50	28	✓	N/A	Zs Calculated
1L2	N/a	N/a	N/a	0.59	N/a	500	500	500	✓	0.61	27	✓	N/A	Zs Calculated
1L3	N/a	N/a	N/a	0.60	N/a	500	500	500	✓	0.65	27	✓	N/A	Zs Calculated
2L1	N/a	N/a	N/a	0.04	N/a	500	500	500	✓	0.09	30	✓	N/A	Zs Calculated
2L2	N/A	N/A	N/A	0.04	N/a	500	500	500	✓	0.09	30	✓	N/A	Zs Calculated
2L3	N/a	N/a	N/a	0.04	N/a	500	500	500	✓	0.09	30	✓	N/A	Zs Calculated
3L1	N/a	N/a	N/a	0.03	N/a	500	500	500	✓	0.08	28	✓	N/A	Zs Calculated
3L2	N/a	N/a	N/a	0.03	N/a	500	500	500	✓	0.08	28	✓	N/A	Zs Calculated
3L3	N/a	N/a	N/a	0.03	N/a	500	500	500	✓	0.08	28	✓	N/A	Zs Calculated
4L1	N/a	N/a	N/a	0.02	N/a	500	500	500	✓	0.07	28	✓	N/A	Zs Calculated
4L2	N/a	N/a	N/a	0.02	N/a	500	500	500	✓	0.07	28	✓	N/A	Zs Calculated
4L3	N/a	N/a	N/a	0.02	N/a	500	500	500	✓	0.07	28	✓	N/A	Zs Calculated
5L1	N/a	N/a	N/a	0.03	N/a	500	500	500	✓	0.08	Lim	✓	N/A	Zs Calculated / Faulty RCD Needs Replacing
5L2	N/a	N/a	N/a	0.03	N/a	500	500	500	✓	0.08	Lim	✓	N/A	Zs Calculated / Faulty RCD Needs Replacing
5L3	N/a	N/a	N/a	0.03	N/a	500	500	500	✓	0.08	Lim	✓	N/A	Zs Calculated / Faulty RCD Needs Replacing
6L1														
6L2														
6L3														

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 24911026	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
7L1	Skts Ring Backwall	D	B	4	2x2.5	2x2.5	0.4	61009	C	32	10	0.68	61009	A	32	30
7L2	Skts Ring Under Window	D	B	2	2x2.5	2x2.5	0.4	61009	C	32	10	0.68	61009	A	32	30
7L3	Spare															
8L1	Charger 5	D	B	1	6	6	0.4	60898	C	32	10	0.68	61008	A	40	30
8L2	Charger 5	D	B	1	6	6	0.4	60898	C	32	10	0.68	61008	A	40	30
8L3	Charger 5	D	B	1	6	6	0.4	60898	C	32	10	0.68	61008	A	40	30
9L123	Charger 6	D	B	1	6	6	0.4	60898	C	16	10	1.37	61008	A	40	30
10TP	Charger 7	D	B	1	6	6	0.4	60898	C	16	10	1.37	61008	A	40	30
11L1	Charger 8	D	B	1	6	6	0.4	60898	C	16	10	1.37	61008	A	40	30
11L2	Charger 9	D	B	1	6	6	0.4	60898	C	16	10	1.37	61008	A	50	30
12L3	Extractor Spur	D	B	2	1.5	1.5	0.4	60898	B	6	10	7.28	N/A	N/A	N/A	N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Fork Lift Room DB
 Location of DB: Fork Lift Charging Room
 Z_{db} : 0.05 (Ω) I_{pr} at DB†: 8.74 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Salt Room Db - 1L2
 Overcurrent protective device for the distribution circuit
 BS (EN): (3871) Type: (1) Nominal voltage: (400) V Rating: (100) A No. of phases: (3)
 Associated RCD (if any)
 BS (EN): (N/A) RCD Type: (N/A) $I_{Δn}$: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Zs (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
7L1	0.21	0.20	0.19	0.52	N/a	500	500	500	✓	0.57	27	✓	N/A	Zs Calculated
7L2	0.23	0.24	0.22	0.33	N/A	500	500	500	✓	0.58	26	✓	N/A	Zs Calculated
7L3														
8L1	N/a	N/a	N/a	0.09	N/a	500	500	500	✓	0.14	30	✓	N/A	Zs Calculated
8L2	N/a	N/a	N/a	0.09	N/a	500	500	500	✓	0.14	30	✓	N/A	Zs Calculated
8L3	N/a	N/a	N/a	0.09	N/a	500	500	500	✓	0.14	30	✓	N/A	Zs Calculated
9L123	N/A	N/A	N/A	0.10	N/A	500	500	500	✓	0.15	28	✓	N/A	Zs Calculated
10TP	N/A	N/A	N/A	0.10	N/A	500	500	500	✓	0.15	19	✓	N/A	Zs Calculated
11L1	N/A	N/A	N/A	0.11	N/A	500	500	500	✓	0.16	26	✓	N/A	Zs Calculated
11L2	N/A	N/A	N/A	0.13	N/A	500	500	500	✓	0.18	26	✓	N/A	Zs Calculated
12L3	N/A	N/A	N/A	0.08	N/A	500	500	500	✓	0.13	N/A	N/A	N/A	Zs Calculated

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 24911026	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state):
									N/A

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm²)	cpc (mm²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	New Packs 1&3 Db	F	E	1	35	Sheath	5	60947-2		160	70	N/A				N/A
1L2	New Packs 1&3 Db	F	E	1	35	Sheath	5	60947-2		160	70	N/A				N/A
1L3	New Packs 1&3 Db	F	E	1	35	Sheath	5	60947-2		160	70	N/A				N/A
2L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
2L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
2L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
3L1	High Level DB Loading Bay	F	E	1	35	Sheath	5	60947-2		100	70	N/A				N/A
3L2	High Level DB Loading Bay	F	E	1	35	Sheath	5	60947-2		100	70	N/A				N/A
3L3	High Level DB Loading Bay	F	E	1	35	Sheath	5	60947-2		100	70	N/A				N/A
4L1	Loading Bay Corridor Panel Db	F	E	1	150	Sheath	5	60947-2		400	70	N/A				N/A
4L2	Loading Bay Corridor Panel Db	F	E	1	150	Sheath	5	60947-2		400	70	N/A				N/A
4L3	Loading Bay Corridor Panel Db	F	E	1	150	Sheath	5	60947-2		400	70	N/A				N/A
5L1	Plant room 250A DB	F	G	1	95	Sheath	5	60947-2		400	70	N/A				N/A
5L2	Plant room 250A DB	F	G	1	95	Sheath	5	60947-2		400	70	N/A				N/A
5L3	Plant room 250A DB	F	G	1	95	Sheath	5	60947-2		400	70	N/A				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Plantroom Panel Db
 Location of DB: Plant Room
 Z_{db} : 0.04 (Ω) I_{pr} at DB†: 11.3 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Busbar A - 2
Overcurrent protective device for the distribution circuit
 BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (1250) A No. of phases: (3)
Associated RCD (if any)
 BS (EN): (N/A) RCD Type: (N/A) $I_{Δn}$: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity	Max. measured earth fault loop impedance, Z_s	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r_1	(Neutral) r_n	(cpc) r_2	($R_1 + R_2$)	R_2	(M Ω)	(M Ω)	(V)			(ms)	(✓)	(✓)	
1L1	N/a	N/a	N/a	Lim	N/a	500	500	500	✓	0.06	N/a	N/A	N/A	Unable to get true R1+R2 due to being unable to switch off board feeding equipment.
1L2	N/a	N/a	N/a	Lim	N/a	500	500	500	✓	0.06	N/a	N/A	N/A	Unable to get true R1+R2 due to being unable to switch off board feeding equipment.
1L3	N/a	N/a	N/a	Lim	N/a	500	500	500	✓	0.06	N/a	N/A	N/A	Unable to get true R1+R2 due to being unable to switch off board feeding equipment.
2L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L1	N/a	N/a	N/a	0.10	N/a	500	500	500	✓	0.14	N/a	N/A	N/A	ZS Calculated
3L2	N/a	N/a	N/a	0.10	N/a	500	500	500	✓	0.14	N/a	N/A	N/A	ZS Calculated
3L3	N/a	N/a	N/a	0.10	N/a	500	500	500	✓	0.14	N/a	N/A	N/A	ZS Calculated
4L1	N/a	N/a	N/a	0.24	N/a	500	500	500	✓	0.29	N/a	N/A	N/A	ZS Calculated
4L2	N/a	N/a	N/a	0.24	N/a	500	500	500	✓	0.29	N/a	N/A	N/A	ZS Calculated
4L3	N/a	N/a	N/a	0.24	N/a	500	500	500	✓	0.29	N/a	N/A	N/A	ZS Calculated
5L1	N/a	N/a	N/a	0.20	N/a	500	500	500	✓	0.24	N/a	N/A	N/A	ZS Calculated
5L2	N/a	N/a	N/a	0.20	N/a	500	500	500	✓	0.24	N/a	N/A	N/A	ZS Calculated
5L3	N/a	N/a	N/a	0.20	N/a	500	500	500	✓	0.24	N/a	N/A	N/A	ZS Calculated

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
1L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
1L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
2L1	Small Pack - B Pack	F	E	1	50	35	5	60947-2		200	36	N/A				N/A
2L2	Small Pack - B Pack	F	E	1	50	35	5	60947-2		200	36	N/A				N/A
2L3	Small Pack - B Pack	F	E	1	50	35	5	60947-2		200	36	N/A				N/A
3L1	Control Panel	F	E	1	50	35	5	60947-2		125	36	N/A				N/A
3L2	Control Panel	F	E	1	50	35	5	60947-2		125	36	N/A				N/A
3L3	Control Panel	F	E	1	50	35	5	60947-2		125	36	N/A				N/A
4L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
4L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
4L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
5L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
5L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
5L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
6L1	Large Pack - A Pack	F	E	1	50	35	5	60947-2		300	36	N/A				N/A
6L2	Large Pack - A Pack	F	E	1	50	35	5	60947-2		300	36	N/A				N/A
6L3	Large Pack - A Pack	F	E	1	50	35	5	60947-2		300	36	N/A				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: New Freezer A&B DB
 Location of DB: Salt Room
 Z_{db} : 0.07 (Ω) I_{pr} at DB†: 5 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
 Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Busbar A - 4
Overcurrent protective device for the distribution circuit
 BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (630) A No. of phases: (3)
Associated RCD (if any)
 BS (EN): (N/A) RCD Type: (N/A) $I_{Δn}$: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
1L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
1L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L1	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.05	N/a	N/A	N/A	Zs Measured / Unable to get R1+R2 Cant switch off equipment
2L2	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.05	N/a	N/A	N/A	Zs Measured / Unable to get R1+R2 Cant switch off equipment
2L3	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.05	N/a	N/A	N/A	Zs Measured / Unable to get R1+R2 Cant switch off equipment
3L1	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.05	N/a	N/A	N/A	Zs Measured / Unable to get R1+R2 Cant switch off equipment
3L2	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.05	N/a	N/A	N/A	Zs Measured / Unable to get R1+R2 Cant switch off equipment
3L3	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.05	N/a	N/A	N/A	Zs Measured / Unable to get R1+R2 Cant switch off equipment
4L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
4L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
4L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6L1	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.04	N/a	N/A	N/A	Zs Measured / Unable to get R1+R2 Cant switch off equipment
6L2	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.04	N/a	N/A	N/A	Zs Measured / Unable to get R1+R2 Cant switch off equipment
6L3	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.04	N/a	N/A	N/A	Zs Measured / Unable to get R1+R2 Cant switch off equipment

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	Work Shop DB	F	F	1	16	Sheath	5	60898	C	32	10	0.68				N/A
1L2	Work Shop DB	F	F	1	16	Sheath	5	60898	C	32	10	0.68				N/A
1L3	Work Shop DB	F	F	1	16	Sheath	5	60898	C	32	10	0.68				N/A
2L1	Gallery DB	F	F	1	25	Sheath	5	60898	C	63	10	0.35				N/A
2L2	Gallery DB	F	F	1	25	Sheath	5	60898	C	63	10	0.35				N/A
2L3	Gallery DB	F	F	1	25	Sheath	5	60898	C	63	10	0.35				N/A
3L1	Meter Supply	A	N/A	1	2.5	2.5	0.4	60898	C	6	10	3.64				N/A
3L2	Meter Supply	A	N/A	1	2.5	2.5	0.4	60898	C	6	10	3.64				N/A
3L3	Meter Supply	A	N/A	1	2.5	2.5	0.4	60898	C	6	10	3.64				N/A
4L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
4L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
4L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
5L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
5L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
5L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
6L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
6L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
6L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Plant room 250a DB
 Location of DB: Plant room
 Z_{db} : 0.05 (Ω) I_{pr} at DB†: 7 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
 Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Plantroom Panel Db - 5L1
Overcurrent protective device for the distribution circuit
 BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (400) A No. of phases: (3)
Associated RCD (if any)
 BS (EN): (N/A) RCD Type: (N/A) $I_{Δn}$: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity	Max. measured earth fault loop impedance, Z _s	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1L1	N/a	N/a	N/a	0.08	N/a	500	500	500	✓	0.13	N/a	N/A	N/A	ZS Calculated
1L2	N/a	N/a	N/a	0.08	N/a	500	500	500	✓	0.13	N/a	N/A	N/A	ZS Calculated
1L3	N/a	N/a	N/a	0.08	N/a	500	500	500	✓	0.13	N/a	N/A	N/A	ZS Calculated
2L1	N/a	N/a	N/a	0.12	N/a	500	500	500	✓	0.17	N/a	N/A	N/A	ZS Calculated
2L2	N/a	N/a	N/a	0.12	N/a	500	500	500	✓	0.17	N/a	N/A	N/A	ZS Calculated
2L3	N/a	N/a	N/a	0.12	N/a	500	500	500	✓	0.17	N/a	N/A	N/A	Unable to get true R1+R2 due to being unable to switch off board feeding equipment.
3L1	N/a	N/a	N/a	0.20	N/a	500	500	500	✓	0.25	N/a	N/A	N/A	
3L2	N/a	N/a	N/a	0.20	N/a	500	500	500	✓	0.25	N/a	N/A	N/A	
3L3	N/a	N/a	N/a	0.20	N/a	500	500	500	✓	0.25	N/a	N/A	N/A	
4L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
4L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
4L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): MATTHEW HADLEY Position: Electrician Signature: Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn})

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
7L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
7L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
7L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
8L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
8L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
8L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
9L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
9L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
9L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
10L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
10L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
10L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
11L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
11L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
11L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
12L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
12L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
12L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Plant room 250a DB
Location of DB: Plant room
Z_{db}: 0.05 (Ω) I_{pr} at DB†: 7 (kA)
Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Plantroom Panel Db - 5L1
Overcurrent protective device for the distribution circuit
BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (400) A No. of phases: (3)
Associated RCD (if any)
BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity	Max. measured earth fault loop impedance, Z _s	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
7L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
7L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
7L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
8L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
8L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
8L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
9L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
9L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
9L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
11L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
11L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
11L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
12L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
12L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
12L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state):
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	----------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with *BS 7671: 2018* (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

[illegible]

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Plant room 250a DB

Location of DR: Plant room

$$Z_{db} \cdot 0.05 \dots (\Omega) \quad I_{pf \text{ at DBT}} \cdot 7 \dots (\text{kA})$$

Confirmation of supply polarity: (.....) ✓ Phase sequence confirmed†: (.....) ✓

SPD Details** Types: T1 (N/A) , T2 (N/A) , T3 (N/A) , N/A (N/A)

Status indicator checked (where functionality indicator is present): (N/A)

****SPD Type.**

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.

Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).

Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Plantroom Panel Db - 5L1

Overcurrent protective device for the distribution circuit

BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (400) A No. of phases: (3)

Associated RCD (if any)

BS (EN): (.....N/A.....) RCD Type: (.....N/A.....) $I_{\Delta n}$: (.....N/A.....) mA No. of poles: (.....N/A.....) Operating time: (.....N/A.....) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm²)	cpc (mm²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
1L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
1L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
2L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
2L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
2L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
3L1	Pack 3	F	F	1	10	Sheath	0.4	60898	C	63	10	0.35				N/A
3L2	Pack 3	F	F	1	10	Sheath	0.4	60898	C	63	10	0.35				N/A
3L3	Pack 3	F	F	1	10	Sheath	0.4	60898	C	63	10	0.35				N/A
4L1	Pack 1	F	F	1	10	Sheath	0.4	60898	C	63	10	0.35				N/A
4L2	Pack 1	F	F	1	10	Sheath	0.4	60898	C	63	10	0.35				N/A
4L3	Pack 1	F	F	1	10	Sheath	0.4	60898	C	63	10	0.35				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: New Pack 1 and 3 D.B
 Location of DB: Plant Area
 Z_{db} : 0.10 (Ω) I_{pr} at DB†: 3.88 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Plantroom Panel Db - 1L1

Overcurrent protective device for the distribution circuit

BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (160) A No. of phases: (3)

Associated RCD (if any)

BS (EN): (N/A) RCD Type: (N/A) $I_{Δn}$: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
1L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
1L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L1	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.11	N/a	N/A	N/A	Zs Measured / Cant get R1+R2 Cant switch off equipment
3L2	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.11	N/a	N/A	N/A	Zs Measured / Cant get R1+R2 Cant switch off equipment
3L3	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.11	N/a	N/A	N/A	Zs Measured / Cant get R1+R2 Cant switch off equipment
4L1	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.12	N/a	N/A	N/A	Zs Measured / Cant get R1+R2 Cant switch off equipment
4L2	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.12	N/a	N/A	N/A	Zs Measured / Cant get R1+R2 Cant switch off equipment
4L3	N/a	N/a	N/a	LIM	N/a	500	500	500	✓	0.12	N/a	N/A	N/A	Zs Measured / Cant get R1+R2 Cant switch off equipment

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): RYAN DAVIES Position: QS Signature:  Date: 28/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
1L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
1L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
2L1	Loading Bay Isolator DB A & B	D	B	1	150	Sheath	5	60947-2		400	40	N/A				N/A
2L2	Loading Bay Isolator DB A & B	D	B	1	150	Sheath	5	60947-2		400	40	N/A				N/A
2L3	Loading Bay Isolator DB A & B	D	B	1	150	Sheath	5	60947-2		400	40	N/A				N/A
3L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
3L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
3L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
4L1	Loading Bay Charging DB	D	E	1	35	Sheath	5	60947-2		125	10	N/A				N/A
4L2	Loading Bay Charging DB	D	E	1	35	Sheath	5	60947-2		125	10	N/A				N/A
4L3	Loading Bay Charging DB	D	E	1	35	Sheath	5	60947-2		125	10	N/A				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Loading Bay Corridor
Location of DB: Fork Lift Room Charging Area
Z_{db}: 0.34 (Ω) I_{pr} at DB†: 5 (kA)
Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Plantroom Panel Db - 4L2
Overcurrent protective device for the distribution circuit
BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (400) A No. of phases: (3)
Associated RCD (if any)
BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
1L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
1L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L1	N/a	N/a	N/a	Lim	0.04	500	500	500	✓	0.38	N/a	N/A	N/A	ZS Calculated
2L2	N/a	N/a	N/a	Lim	0.04	500	500	500	✓	0.38	N/a	N/A	N/A	ZS Calculated
2L3	N/a	N/a	N/a	Lim	0.04	500	500	500	✓	0.38	N/a	N/A	N/A	ZS Calculated
3L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
4L1	N/a	N/a	N/a	0.10	N/a	500	500	500	✓	0.44	N/a	N/A	N/A	ZS Calculated
4L2	N/a	N/a	N/a	0.10	N/a	500	500	500	✓	0.44	N/a	N/A	N/A	ZS Calculated
4L3	N/a	N/a	N/a	0.10	N/a	500	500	500	✓	0.44	N/a	N/A	N/A	ZS Calculated

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

This certificate is based on the model forms shown in Appendix 6 of BS 7671: 2018 (as amended)

@ Copyright Certsure LLP (August 2024)

For an EIC, enter a (✓) or value in the respective fields, as appropriate.

For an EICR, enter (✓), (X) or value in the respective fields, as appropriate

Where an item is not applicable insert N/A

CONTINUATION SHEET : EIC and EICR

Issued in accordance with *BS 7671: 2018* (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

[illegible]

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): **MATTHEW HADLEY** Position: **Electrician** Signature: Date: **19/01/2026**

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
---------------------------------	--	---	---	--	--	---------------------------------------	---------------------------------------	-------------------------------------	---------------------------

This certificate is based on the model forms shown in Appendix 6 of BS 7671: 2018 (as amended)
 @ Copyright Certsure LLP (August 2024)

For an EIC, enter a (✓) or value in the respective fields, as appropriate.
For an EICR, enter (✓), (X) or value in the respective fields, as appropriate
Where an item is not applicable insert N/A

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live	cpc		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	Charger 1	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
1L2	Charger 1	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
1L3	Charger 1	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
2L1	Charger 2	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
2L2	Charger 2	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
2L3	Charger 2	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
3L1	Charger 3	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
3L2	Charger 3	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
3L3	Charger 3	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
4L1	Charger 4	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
4L2	Charger 4	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
4L3	Charger 4	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
5L1	Charger 5	D	E	1	4	4	0.4	60898	D	32	10	0.34				N/A
5L2	Charger 5	D	E	1	4	4	0.4	60898	D	32	10	0.34				N/A
5L3	Charger 5	D	E	1	4	4	0.4	60898	D	32	10	0.34				N/A
6L1	Charger 6	D	E	1	4	4	0.4	60898	D	32	10	0.34				N/A
6L2	Charger 6	D	E	1	4	4	0.4	60898	D	32	10	0.34				N/A
6L3	Charger 6	D	E	1	4	4	0.4	60898	D	32	10	0.34				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Loading Bay Charging DB
 Location of DB: Loading Bay
 Z_{db} : 0.10 (Ω) I_{pr} at DB†: 5.82 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Loading Bay Corridor - 4L1

Overcurrent protective device for the distribution circuit

BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (125) A No. of phases: (3)

Associated RCD (if any)

BS (EN): (N/A) RCD Type: (N/A) $I_{Δn}$: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity	Max. measured earth fault loop impedance, Z _s	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1L1	N/A	N/A	N/A	0.04	N/A	500	500	500	✓	0.14	N/a	N/A	N/A	Zs Calculated
1L2	N/A	N/A	N/A	0.04	N/A	500	500	500	✓	0.14	N/a	N/A	N/A	Zs Calculated
1L3	N/A	N/A	N/A	0.04	N/A	500	500	500	✓	0.14	N/a	N/A	N/A	Zs Calculated
2L1	N/A	N/A	N/A	0.06	N/A	500	500	500	✓	0.16	26.1	✓	N/A	Zs Calculated
2L2	N/A	N/A	N/A	0.06	N/A	500	500	500	✓	0.16	26.1	✓	N/A	Zs Calculated
2L3	N/A	N/A	N/A	0.06	N/A	500	500	500	✓	0.16	26.1	✓	N/A	Zs Calculated
3L1	N/A	N/A	N/A	0.13	N/A	500	500	500	✓	0.23	N/a	N/A	N/A	Zs Calculated
3L2	N/A	N/A	N/A	0.13	N/A	500	500	500	✓	0.23	N/a	N/A	N/A	Zs Calculated
3L3	N/A	N/A	N/A	0.13	N/A	500	500	500	✓	0.23	N/a	N/A	N/A	Zs Calculated
4L1	N/A	N/A	N/A	0.10	N/A	500	500	500	✓	0.20	N/a	N/A	N/A	Zs Calculated
4L2	N/A	N/A	N/A	0.10	N/A	500	500	500	✓	0.20	N/a	N/A	N/A	Zs Calculated
4L3	N/A	N/A	N/A	0.10	N/A	500	500	500	✓	0.20	N/a	N/A	N/A	Zs Calculated
5L1	N/A	N/A	N/A	0.15	N/A	500	500	500	✓	0.25	N/a	N/A	N/A	Zs Calculated
5L2	N/A	N/A	N/A	0.15	N/A	500	500	500	✓	0.25	N/a	N/A	N/A	Zs Calculated
5L3	N/A	N/A	N/A	0.15	N/A	500	500	500	✓	0.25	N/a	N/A	N/A	Zs Calculated
6L1	N/A	N/A	N/A	0.17	N/A	500	500	500	✓	0.27	N/a	N/A	N/A	Zs Calculated
6L2	N/A	N/A	N/A	0.17	N/A	500	500	500	✓	0.27	N/a	N/A	N/A	Zs Calculated
6L3	N/A	N/A	N/A	0.17	N/A	500	500	500	✓	0.27	N/a	N/A	N/A	Zs Calculated

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state):
									N/A

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live	cpc		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
7L1	Charger 7	D	E	1	4	4	0.4	60898	D	32	10	0.34				N/A
7L2	Charger 7	D	E	1	4	4	0.4	60898	D	32	10	0.34				N/A
7L3	Charger 7	D	E	1	4	4	0.4	60898	D	32	10	0.34				N/A
8L1	Charger 8	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
8L2	Charger 8	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
8L3	Charger 8	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
9L1	Charger 9	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
9L2	Charger 9	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
9L3	Charger 9	D	E	1	4	4	0.4	60898	C	32	10	0.68				N/A
10L1	Roller Shutter	C	E	1	4	4	0.4	60898	C	16	10	1.37				N/A
10L2	Roller Shutter	C	E	1	4	4	0.4	60898	C	16	10	1.37				N/A
10L3	Roller Shutter	C	E	1	4	4	0.4	60898	C	16	10	1.37				N/A
11L1	Dock Leveler	C	E	1	4	4	0.4	60898	C	16	10	1.37				N/A
11L2	Dock Leveler	C	E	1	4	4	0.4	60898	C	16	10	1.37				N/A
11L3	Dock Leveler	C	E	1	4	4	0.4	60898	C	16	10	1.37				N/A
12L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
12L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
12L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Loading Bay Charging DB
 Location of DB: Loading Bay
 Z_{db} : 0.10 (Ω) I_{pf} at DB†: 5.82 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
 Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Loading Bay Corridor - 4L1
 Overcurrent protective device for the distribution circuit
 BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (125) A No. of phases: (3)
 Associated RCD (if any)
 BS (EN): (N/A) RCD Type: (N/A) $I_{Δn}$: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity	Max. measured earth fault loop impedance, Z_s	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r_1	(Neutral) r_n	(cpc) r_2	($R_1 + R_2$)	R_2	(M Ω)	(M Ω)	(V)			(ms)	(✓)	(✓)	
7L1	N/A	N/A	N/A	0.20	N/A	500	500	500	✓	0.30	36.8	✓	N/A	Zs Calculated
7L2	N/A	N/A	N/A	0.20	N/A	500	500	500	✓	0.30	36.8	✓	N/A	Zs Calculated
7L3	N/A	N/A	N/A	0.20	N/A	500	500	500	✓	0.30	36.8	✓	N/A	Zs Calculated
8L1	N/A	N/A	N/A	0.20	N/A	500	500	500	✓	0.30	N/a	N/A	N/A	Zs Calculated
8L2	N/A	N/A	N/A	0.20	N/A	500	500	500	✓	0.30	N/a	N/A	N/A	Zs Calculated
8L3	N/A	N/A	N/A	0.20	N/A	500	500	500	✓	0.30	N/a	N/A	N/A	Zs Calculated
9L1	N/A	N/A	N/A	0.31	N/A	500	500	500	✓	0.41	N/a	N/A	N/A	Zs Calculated
9L2	N/A	N/A	N/A	0.31	N/A	500	500	500	✓	0.41	N/a	N/A	N/A	Zs Calculated
9L3	N/A	N/A	N/A	0.31	N/A	500	500	500	✓	0.41	N/a	N/A	N/A	Zs Calculated
10L1	N/A	N/A	N/A	0.06	N/A	500	500	500	✓	0.16	N/a	N/A	N/A	Zs Calculated
10L2	N/A	N/A	N/A	0.06	N/A	500	500	500	✓	0.16	N/a	N/A	N/A	Zs Calculated
10L3	N/A	N/A	N/A	0.06	N/A	500	500	500	✓	0.16	N/a	N/A	N/A	Zs Calculated
11L1	N/A	N/A	N/A	0.03	N/A	500	500	500	✓	0.13	N/a	N/A	N/A	Zs Calculated
11L2	N/A	N/A	N/A	0.03	N/A	500	500	500	✓	0.13	N/a	N/A	N/A	Zs Calculated
11L3	N/A	N/A	N/A	0.03	N/A	500	500	500	✓	0.13	N/a	N/A	N/A	Zs Calculated
12L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
12L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
12L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
13L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
13L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
13L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
14L1	32a Socket Next to DB	C	E	1	6	6	0.4	60898	C	32	10	0.68				N/A
14L2	32a Socket Next to DB	C	E	1	6	6	0.4	60898	C	32	10	0.68				N/A
14L3	32a Socket Next to DB	C	E	1	6	6	0.4	60898	C	32	10	0.68				N/A
15L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
15L2	Traffic Lights	C	E	N/A	1.5	1.5	0.4	60898	B	6	10	7.28				N/A
15L3	Aux meter Supply	C	E	N/A	1.5	1.5	0.4	60898	B	4	10	N/A				N/A
16L1	Aux meter Supply	C	E	N/A	4	4	0.4	60898	B	6	10	7.28				N/A
16L2	Aux meter Supply	C	E	N/A	4	4	0.4	60898	B	6	10	7.28				N/A
16L3	Aux meter Supply	C	E	N/A	4	4	0.4	60898	B	6	10	7.28				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Loading Bay Charging DB
 Location of DB: Loading Bay
 Z_{db} : 0.10 (Ω) I_{pr} at DB†: 5.82 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Loading Bay Corridor - 4L1
 Overcurrent protective device for the distribution circuit
 BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (125) A No. of phases: (3)
 Associated RCD (if any)
 BS (EN): (N/A) RCD Type: (N/A) $I_{Δn}$: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity	Max. measured earth fault loop impedance, Z_s	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r_1	(Neutral) r_n	(cpc) r_2	($R_1 + R_2$)	R_2	(M Ω)	(M Ω)	(V)			(ms)	(✓)	(✓)	
13L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
13L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
13L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
14L1	N/A	N/A	N/A	0.01	N/A	500	500	500	✓	0.11	N/a	N/A	N/A	Zs Calculated
14L2	N/A	N/A	N/A	0.01	N/A	500	500	500	✓	0.11	N/a	N/A	N/A	Zs Calculated
14L3	N/A	N/A	N/A	0.01	N/A	500	500	500	✓	0.11	N/a	N/A	N/A	Zs Calculated
15L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
15L2	N/A	N/A	N/A	0.07	N/A	500	500	500	✓	0.17	N/a	N/A	N/A	Zs Calculated
15L3	N/A	N/A	N/A	0.01	N/A	500	500	500	✓	0.11	N/a	N/A	N/A	Zs Calculated
16L1	N/A	N/A	N/A	0.02	N/A	500	500	500	✓	0.12	N/a	N/A	N/A	Zs Calculated
16L2	N/A	N/A	N/A	0.02	N/A	500	500	500	✓	0.12	N/a	N/A	N/A	Zs Calculated
16L3	N/A	N/A	N/A	0.02	N/A	500	500	500	✓	0.12	N/a	N/A	N/A	Zs Calculated

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state):
									N/A

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	RAPID ROLL DOOR ISSOLATOR CHANBER A	C	B	1	2.5	2.5	0.4	60898	D	20	N/A	0.55				N/A
1L2	RAPID ROLL DOOR ISSOLATOR CHANBER B	C	B	1	2.5	2.5	0.4	60898	D	20	N/A	0.55				N/A
1L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
2L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
2L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
2L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
3L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
3L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
3L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
4L1	EM LIGHTS AND COIL SUPPLY 2019	N/A	B	30	2.5	2.5	0.4	60898	C	10	N/A	2.19				N/A
4L2	SPARE															
4L3	LOADING BAY LIGHTS	N/A	B	10	2.5	2.5	0.4	60898	C	10	N/A	2.19				N/A
5L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
5L2	SOCKET BELLOW DB 2019	N/A	B	1	2.5	2.5	0.4	61009	C	32	N/A	0.68	7288	A	13	30
5L3	LIGHTING OUTSIDE LOADING BAY AREA	N/A	B	3	2.5	2.5	0.4	60898	B	6	N/A	7.28				N/A
6L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
6L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
6L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: L D D B 3 HIGH LEVEL
Location of DB: LOADING BAY
Z_{db}: 0.14 (Ω) I_{pr} at DB†: 3.8 (kA)
Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Plantroom Panel Db - 3L2
Overcurrent protective device for the distribution circuit
BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (100) A No. of phases: (3)
Associated RCD (if any)
BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Zs (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1L1	N/A	N/A	N/A	0.19	N/A	500	500	500	✓	0.33	N/A	N/A	N/A	Zs Calculated
1L2	N/A	N/A	N/A	0.57	N/A	500	500	500	✓	0.71	N/A	N/A	N/A	Zs Calculated (High Zs Reading)
1L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
4L1	N/A	N/A	N/A	1.07	N/A	500	500	500	N/A	1.21	N/A	N/A	N/A	Zs Calculated
4L2														
4L3	N/A	N/A	N/A	1.17	N/A	500	500	N/A	N/A	1.31	N/A	N/A	N/A	ZS calculated
5L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5L2	0.16	0.16	0.16	0.12	N/A	500	500	N/A	N/A	0.26	36	✓	N/A	Zs Calculated
5L3	N/A	N/A	N/A	0.52	N/A	500	500	N/A	N/A	0.66	N/A	N/A	N/A	Zs Calculated
6L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	SPARE															
1L2	SPARE															
1L3	GALLERY EM LIGHTING	A	C	10	1.5	1.5	0.4	60898	C	10	10	2.19				N/A
2L1	SOCKET BELLOW DB 2019	C	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	7288	A	13	30
2L2	WORKSHOP SOCKETS 2019	B	B	2	2.5	Con	0.4	61009	C	20	10	1.09	61009	AC	20	30
2L3	WORK SHOP LIGHTS 2019	B	B	3	4	Con	0.4	60898	B	6	10	7.28				N/A
3L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
3L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
3L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
4L1	WORK SHOP FAN	B	B	4	2.5	2.5	0.4	60898	C	16	10	1.37				N/A
4L2	WORK SHOP FAN	B	B	4	2.5	2.5	0.4	60898	C	16	10	1.37				N/A
4L3	WORK SHOP FAN	B	B	4	2.5	2.5	0.4	60898	C	16	10	1.37				N/A
5L1	TRACE HEATING + FREEZER DOOR HEATER A	B	B	2	2.5	2.5	0.4	60898	C	16	10	1.37				N/A
5L2	WORK SHOP SOCKETS	B	B	2	2.5	Con	0.4	61009	C	20	4.5	1.09	61009	AC	20	30
5L3	Spare															
6L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
6L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A
6L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: WORKSHOP D.B
 Location of DB: WORKSHOP
 Z_{db} : 0.15 (Ω) I_{pr} at DB†: 8.74 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
 Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Plant room 250a DB - 1L1

Overcurrent protective device for the distribution circuit

BS (EN): (60898) Type: (C) Nominal voltage: (400) V Rating: (32) A No. of phases: (3)

Associated RCD (if any)

BS (EN): (N/A) RCD Type: (N/A) $I_{Δn}$: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms


CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity	Max. measured earth fault loop impedance, Z_s	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r_1	(Neutral) r_n	(cpc) r_2	($R_1 + R_2$)	R_2	(M Ω)	(M Ω)	(V)	(✓)	(Ω)	(ms)	(✓)	(✓)	
1L1														
1L2														
1L3	N/A	N/A	N/A	Lim	N/A	500	500	500	✓	Lim	N/A	N/A	N/A	High Level can not test
2L1	N/A	N/A	N/A	0.05	N/A	500	500	500	✓	0.20	27	N/A	N/A	Z_s Calculated
2L2	N/A	N/A	N/A	0.67	N/A	500	500	500	✓	0.82	30	✓	N/A	Z_s Calculated
2L3	N/A	N/A	N/A	0.13	N/A	500	500	500	✓	0.28	N/A	N/A	N/A	Z_s Calculated
3L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
4L1	N/A	N/A	N/A	0.64	N/A	500	500	500	✓	0.79	N/A	N/A	N/A	Z_s Calculated
4L2	N/A	N/A	N/A	0.64	N/A	500	500	500	✓	0.79	N/A	N/A	N/A	Z_s Calculated
4L3	N/A	N/A	N/A	0.64	N/A	500	500	500	✓	0.79	N/A	N/A	N/A	Z_s Calculated
5L1	N/A	N/A	N/A	0.58	N/A	500	500	500	✓	0.73	N/A	N/A	N/A	Z_s Calculated
5L2	N/A	N/A	N/A	0.25	N/A	500	500	500	✓	0.40	38.8	✓	N/A	Z_s Calculated
5L3														
6L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	CANOPY LIGHTING	F	C	14	2.5	2.5	0.4	60898	C	20	10	1.09				N/A
1L2	CANOPY LIGHTING	F	C	N/A	2.5	2.5	0.4	60898	C	20	10	1.09				N/A
1L3	CANOPY LIGHTING	F	C	N/A	2.5	2.5	0.4	60898	C	20	10	1.09				N/A
2L1	CONTACTOR COIL SUPPLY	B	C	1	1.5	1.5	0.4	60898	D	6	6	1.82				N/A
2L2	I.P SOCKET 2019	F	C	1	2.5	1.5	0.4	60898	C	20	6	1.09	61008	A	40	30
2L3	16 AMP 3 PIN SOCKET 2019	F	C	1	4	4	0.4	61009	B	16	4.5	2.73	61009	AC	16	30
3L1	JET WASH 5 PIN SOCKET	F	C	1	4	4	0.4	60898	B	32	10	1.37	61008	A	40	30
3L2	JET WASH 5 PIN SOCKET	F	C	1	4	4	0.4	60898	B	32	10	1.37	61008	A	40	30
3L3	JET WASH 5 PIN SOCKET	F	C	1	4	4	0.4	60898	B	32	10	1.37	61008	A	40	30
4L1	SOCKET ABOVE DB	B	B	1	4	4	0.4	61009	B	32	4.5	1.37	61009	AC	32	30
4L2	FIREMANS SWITCH	F	B	1	6	10	0.4	61009	C	40	10	0.55	61009	AC	40	N/A
4L3	LED FLOOD LIGHT	B	B	1	1.5	1.5	0.4	3871	1	6	6	9.10				N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: CANOPY DB
Location of DB: LORRY PARK
Z_{db}: 0.14 (Ω) I_{pr} at DB†: 3.4 (kA)
Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: 400Amp Isolator Loading Bay
Overcurrent protective device for the distribution circuit
BS (EN): (60947-2) Type: (N/A) Nominal voltage: (415) V Rating: (125) A No. of phases: (3)
Associated RCD (if any)
BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z_s (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r_1	(Neutral) r_n	(cpc) r_2	($R_1 + R_2$)	R_2	(M Ω)	(M Ω)	(V)			(ms)	(✓)	(✓)	
1L1	N/A	N/A	N/A	LIM	N/A	LIM	LIM	N/A	✓	LIM	N/A	N/A	N/A	High Level can not access to test
1L2	N/A	N/A	N/A	LIM	N/A	LIM	LIM	N/A	✓	LIM	N/A	N/A	N/A	High Level can not access to test
1L3	N/A	N/A	N/A	LIM	N/A	LIM	LIM	N/A	✓	LIM	N/A	N/A	N/A	High Level can not access to test
2L1	N/A	N/A	N/A	0.01	N/A	500	500	500	✓	0.15	N/A	N/A	N/A	Zs Calculated
2L2	N/A	N/A	N/A	0.20	N/A	500	500	500	✓	0.34	28	✓	N/A	Zs Calculated
2L3	N/A	N/A	N/A	0.06	N/A	500	500	500	✓	0.20	30	✓	N/A	Zs Calculated
3L1	N/A	N/A	N/A	0.08	N/A	500	500	N/A	✓	0.22	28	✓	N/A	Zs Calculated
3L2	N/A	N/A	N/A	0.08	N/A	500	500	500	✓	0.22	28	✓	N/A	Zs Calculated
3L3	N/A	N/A	N/A	0.08	N/A	500	500	N/A	✓	0.22	28	✓	N/A	Zs Calculated
4L1	N/A	N/A	N/A	0.34	N/A	500	500	500	✓	0.34	26	✓	N/A	Zs Calculated
4L2	N/A	N/A	N/A	0.02	N/A	500	500	500	✓	0.16	27	✓	N/A	Zs Calculated
4L3	N/A	N/A	N/A	LIM	N/A	LIM	LIM	500	✓	LIM	N/A	N/A	N/A	High Level can not access to test

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	New Flood light	A	C	17	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
1L2	Contact Circuit	O	B	1	1.5	1.5	0.4	60898	C	6	10	3.64	N/A	N/A	N/A	N/A
1L3	Gallery Lights Em	F	C	12	1.5	1.5	0.4	60898	C	10	10	2.19	N/A	N/A	N/A	N/A
2L1	Chamber A Left Lights	O	C	8	1.5	1.5	0.4	60898	C	10	10	2.19	N/A	N/A	N/A	N/A
2L2	Chamber A Middle Lights	O	C	7	1.5	1.5	0.4	60898	C	6	10	3.64	N/A	N/A	N/A	N/A
2L3	Chamber A Right Lights	O	C	8	1.5	1.5	0.4	60898	C	10	10	2.19	N/A	N/A	N/A	N/A
3L1	Spare				N/A	N/A		N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A
3L2	Chamber Lights	O	C	6	1.5	1.5	0.4	60898	C	6	10	3.64	N/A	N/A	N/A	N/A
3L3	Spare				N/A	N/A		N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A
4L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4L2	Chamber Em Lights a and b	F	C	4	1.5	1.5	0.4	60898	C	6	10	3.64	N/A	N/A	N/A	N/A
4L3	Gallery Sockets	F	C	3	2.5	2.5	0.4	60898	C	32	10	0.68	N/A	N/A	N/A	N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Galley Db
 Location of DB: Galley
 Z_{db} : 0.16 (Ω) I_{pr} at DB†: 2.4 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Plant room 250a DB - 2L3
Overcurrent protective device for the distribution circuit
 BS (EN): (60898) Type: (C) Nominal voltage: (400) V Rating: (63) A No. of phases: (3)
Associated RCD (if any)
 BS (EN): (N/A) RCD Type: (N/A) $I_{Δn}$: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with *BS 7671: 2018* (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

[illegible]

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Light Control Panel

Location of DB: Left of Loading Bay Caged Area

$$Z_{dp} = 0.21 \text{ } (\Omega) \quad I_{pf \text{ at DBT}} = 4.36 \text{ } (\text{kA})$$

Confirmation of supply polarity: (.....) ✓ Phase sequence confirmed†: (.....) N/A

SPD Details** Types: T1 (N/A) , T2 (N/A) , T3 (N/A) , N/A (N/A)

Status indicator checked (where functionality indicator is present): (N/A)

****SPD Type.**

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.

Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).

Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: N/A

Overcurrent protective device for the distribution circuit

BS (EN): (60898) Type: (B) Nominal voltage: (400) V Rating: (63) A No. of phases: (1)

Associated RCD (if any)

BS (EN): (.....N/A.....) RCD Type: (.....N/A.....) $I_{\Delta n}$: (.....N/A.....) mA No. of poles: (.....N/A.....) Operating time: (.....N/A.....) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with *BS 7671: 2018* (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

[illegible]

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Db/W2

Location of DB: End of Loading Bay

 $Z_{dh}: 0.31 \dots (\Omega)$
 $I_{pf \text{ at DB+}}: 0.563 \dots (\text{kA})$

Confirmation of supply polarity: (.....) ✓ Phase sequence confirmed†: (.....) N/A

SDD Details** Type: T1 (N/A) T2 (N/A) T3 (N/A) N/A (✓)

Status indicator checked (where functionality indicator is present): (.....) N/A

****SPD Type.**

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.

Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).

Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: **Board B - 1L1**

Overcurrent protective device for the distribution circuit

BS (EN): (60898) Type: (C) Nominal voltage: (230) V Rating: (32) A No. of phases: (1)

Associated RCD (if any)

BS (EN): (..... N/A) RCD Type: (..... N/A) $I_{\Delta n}$: (..... N/A) mA No. of poles: (..... 2) Operating time: (..... N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live	cpc		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	Lighting Panel	D	B	1	10	10	0.4	60898	C	63	10	0.35	N/A	N/A	N/A	N/A
1L2	Lighting Panel	D	B	1	10	10	0.4	60898	C	63	10	0.35	N/A	N/A	N/A	N/A
1L3	Lighting Panel	D	B	1	10	10	0.4	60898	C	63	10	0.35	N/A	N/A	N/A	N/A
2L1	Gate 2	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
2L2	Gate 2	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
2L3	Gate 2	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
3L1	Gate 3	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
3L2	Gate 3	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
3L3	Gate 3	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
4L1	Gate 4	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
4L2	Gate 4	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
4L3	Gate 4	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
5L1	Gate 5	F	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
5L2	Gate 5	F	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
5L3	Gate 5	F	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
6L1	Gate 6	F	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
6L2	Gate 6	F	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
6L3	Gate 6	F	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Board A
 Location of DB: Loading Bay
 Z_{db} : 0.04 (Ω) I_{pr} at DB†: 8.4 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
 Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Loading Bay Corridor 2L1,2,3
Overcurrent protective device for the distribution circuit
 BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (400) A No. of phases: (3)
Associated RCD (if any)
 BS (EN): (N/A) RCD Type: (N/A) $I_{Δn}$: () mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity	Max. measured earth fault loop impedance, Z_s	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r_1	(Neutral) r_n	(cpc) r_2	($R_1 + R_2$)	R_2	(M Ω)	(M Ω)	(V)			(ms)	(✓)	(✓)	
1L1	N/A	N/A	N/A	0.03	N/A	500	500	500	✓	0.07	N/A	N/A	N/A	ZS Calculated
1L2	N/A	N/A	N/A	0.03	N/A	500	500	500	✓	0.07	N/A	N/A	N/A	ZS Calculated
1L3	N/A	N/A	N/A	0.03	N/A	500	500	500	✓	0.07	N/A	N/A	N/A	ZS Calculated
2L1	N/A	N/A	N/A	0.44	N/A	500	500	500	✓	0.48	N/A	N/A	N/A	ZS Calculated
2L2	N/A	N/A	N/A	0.44	N/A	500	500	500	✓	0.48	N/A	N/A	N/A	ZS Calculated
2L3	N/A	N/A	N/A	0.44	N/A	500	500	500	✓	0.48	N/A	N/A	N/A	ZS Calculated
3L1	N/A	N/A	N/A	0.42	N/A	500	500	500	✓	0.46	N/A	N/A	N/A	ZS Calculated
3L2	N/A	N/A	N/A	0.42	N/A	500	500	500	✓	0.46	N/A	N/A	N/A	ZS Calculated
3L3	N/A	N/A	N/A	0.42	N/A	500	500	500	✓	0.46	N/A	N/A	N/A	ZS Calculated
4L1	N/A	N/A	N/A	0.44	N/A	500	500	500	✓	0.48	N/A	N/A	N/A	ZS Calculated
4L2	N/A	N/A	N/A	0.44	N/A	500	500	500	✓	0.48	N/A	N/A	N/A	ZS Calculated
4L3	N/A	N/A	N/A	0.44	N/A	500	500	500	✓	0.48	N/A	N/A	N/A	ZS Calculated
5L1	N/A	N/A	N/A	0.42	N/A	500	500	500	✓	0.46	N/A	N/A	N/A	ZS Calculated
5L2	N/A	N/A	N/A	0.42	N/A	500	500	500	✓	0.46	N/A	N/A	N/A	ZS Calculated
5L3	N/A	N/A	N/A	0.42	N/A	500	500	500	✓	0.46	N/A	N/A	N/A	ZS Calculated
6L1	N/A	N/A	N/A	0.44	N/A	500	500	500	✓	0.48	N/A	N/A	N/A	ZS Calculated
6L2	N/A	N/A	N/A	0.44	N/A	500	500	500	✓	0.48	N/A	N/A	N/A	ZS Calculated
6L3	N/A	N/A	N/A	0.44	N/A	500	500	500	✓	0.48	N/A	N/A	N/A	ZS Calculated

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live	cpc		BS (EN)	Type	Rating	Short-circuit capacity	Maximum permitted Zs*	BS (EN)	Type	Rating	Operating current, I _{Δn}
					(mm ²)	(mm ²)				(A)	(kA)	(Ω)			(A)	(mA)
7L1	Gate 7	F	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
7L2	Gate 7	F	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
7L3	Gate 7	F	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
8L1	Dock Level 2	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
8L2	Dock Level 2	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
8L3	Dock Level 2	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
9L1	Dock Level 3	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
9L2	Dock Level 3	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
9L3	Dock Level 3	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
10L1	Dock Level 4	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
10L2	Dock Level 4	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
10L3	Dock Level 4	F	B	1	6	6	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
11L1	Dock Level 6	F	B	1	4	4	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
11L2	Dock Level 6	F	B	1	4	4	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
11L3	Dock Level 6	F	B	1	4	4	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
12L1	Dock Level 5	F	B	1	4	4	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
12L2	Dock Level 5	F	B	1	4	4	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
12L3	Dock Level 5	F	B	1	4	4	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Board A
 Location of DB: Loading Bay
 Z_{db}: 0.04 (Ω) I_{pr} at DB†: 8.4 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
 Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Loading Bay Corridor 2L1,2,3

Overcurrent protective device for the distribution circuit

BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (400) A No. of phases: (3)

Associated RCD (if any)

BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: () mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity	Max. measured earth fault loop impedance, Z _s	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
7L1	N/A	N/A	N/A	0.46	N/A	500	500	500	✓	0.50	N/A	N/A	N/A	ZS Calculated
7L2	N/A	N/A	N/A	0.46	N/A	500	500	500	✓	0.50	N/A	N/A	N/A	ZS Calculated
7L3	N/A	N/A	N/A	0.46	N/A	500	500	500	✓	0.50	N/A	N/A	N/A	ZS Calculated
8L1	N/A	N/A	N/A	0.24	N/A	500	500	500	✓	0.28	N/A	N/A	N/A	ZS Calculated
8L2	N/A	N/A	N/A	0.24	N/A	500	500	500	✓	0.28	N/A	N/A	N/A	ZS Calculated
8L3	N/A	N/A	N/A	0.24	N/A	500	500	500	✓	0.28	N/A	N/A	N/A	ZS Calculated
9L1	N/A	N/A	N/A	0.32	N/A	500	500	500	✓	0.36	N/A	N/A	N/A	ZS Calculated
9L2	N/A	N/A	N/A	0.32	N/A	500	500	500	✓	0.36	N/A	N/A	N/A	ZS Calculated
9L3	N/A	N/A	N/A	0.32	N/A	500	500	500	✓	0.36	N/A	N/A	N/A	ZS Calculated
10L1	N/A	N/A	N/A	0.24	N/A	500	500	500	✓	0.28	N/A	N/A	N/A	ZS Calculated
10L2	N/A	N/A	N/A	0.24	N/A	500	500	500	✓	0.28	N/A	N/A	N/A	ZS Calculated
10L3	N/A	N/A	N/A	0.24	N/A	500	500	500	✓	0.28	N/A	N/A	N/A	ZS Calculated
11L1	N/A	N/A	N/A	0.15	N/A	500	500	500	✓	0.19	N/A	N/A	N/A	ZS Calculated
11L2	N/A	N/A	N/A	0.15	N/A	500	500	500	✓	0.19	N/A	N/A	N/A	ZS Calculated
11L3	N/A	N/A	N/A	0.15	N/A	500	500	500	✓	0.19	N/A	N/A	N/A	ZS Calculated
12L1	N/A	N/A	N/A	0.19	N/A	500	500	500	✓	0.23	N/A	N/A	N/A	ZS Calculated
12L2	N/A	N/A	N/A	0.19	N/A	500	500	500	✓	0.23	N/A	N/A	N/A	ZS Calculated
12L3	N/A	N/A	N/A	0.19	N/A	500	500	500	✓	0.23	N/A	N/A	N/A	ZS Calculated

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
13L1	Charger 2	C	B	1	4	4	0.4	60898	C	32	10	0.68	N/A	N/A	N/A	N/A
13L2	Charger 3	C	B	1	4	4	0.4	60898	C	32	10	0.68	N/A	N/A	N/A	N/A
13L3	Charger 5	C	B	1	4	4	0.4	60898	C	32	10	0.68	N/A	N/A	N/A	N/A
14L1	Auto Door Chanber C	A	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
14L2	Auto Door Chanber C	A	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
14L3	Auto Door Chanber C	A	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
15L1	Auto Door Chanber D	A	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
15L2	Auto Door Chanber D	A	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
15L3	Auto Door Chanber D	A	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
16L1	Auto Door Chanber E	A	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
16L2	Auto Door Chanber E	A	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
16L3	Auto Door Chanber E	A	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: **Board A**
 Location of DB: **Loading Bay**
 Z_{db} : **0.04** (Ω) I_{pr} at DB†: **8.4** (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.

Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: **Loading Bay Corridor 2L1,2,3**
Overcurrent protective device for the distribution circuit
 BS (EN): (**60947-2**) Type: (**N/A**) Nominal voltage: (**400**) V Rating: (**400**) A No. of phases: (**3**)
Associated RCD (if any)
 BS (EN): (**N/A**) RCD Type: (**N/A**) $I_{Δn}$: () mA No. of poles: (**N/A**) Operating time: (**N/A**) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity	Max. measured earth fault loop impedance, Z_s	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r_1	(Neutral) r_n	(cpc) r_2	($R_1 + R_2$)	R_2	(M Ω)	(M Ω)	(V)			(ms)	(✓)	(✓)	
13L1	N/A	N/A	N/A	0.16	N/A	500	500	500	✓	0.20	N/A	N/A	N/A	ZS Calculated
13L2	N/A	N/A	N/A	0.17	N/A	500	500	500	✓	0.21	N/A	N/A	N/A	ZS Calculated
13L3	N/A	N/A	N/A	0.20	N/A	500	500	500	✓	0.24	N/A	N/A	N/A	ZS Calculated
14L1	N/A	N/A	N/A	0.57	N/A	500	500	500	✓	0.61	N/A	N/A	N/A	ZS Calculated
14L2	N/A	N/A	N/A	0.57	N/A	500	500	500	✓	0.61	N/A	N/A	N/A	ZS Calculated
14L3	N/A	N/A	N/A	0.57	N/A	500	500	500	✓	0.61	N/A	N/A	N/A	ZS Calculated
15L1	N/A	N/A	N/A	0.09	N/A	500	500	500	✓	0.13	N/A	N/A	N/A	ZS Calculated
15L2	N/A	N/A	N/A	0.09	N/A	500	500	500	✓	0.13	N/A	N/A	N/A	ZS Calculated
15L3	N/A	N/A	N/A	0.09	N/A	500	500	500	✓	0.13	N/A	N/A	N/A	ZS Calculated
16L1	N/A	N/A	N/A	0.42	N/A	500	500	500	✓	0.23	N/A	N/A	N/A	ZS Calculated
16L2	N/A	N/A	N/A	0.42	N/A	500	500	500	✓	0.23	N/A	N/A	N/A	ZS Calculated
16L3	N/A	N/A	N/A	0.42	N/A	500	500	500	✓	0.23	N/A	N/A	N/A	ZS Calculated

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capital): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1L1	DB W2	D	B	1	6	6	5	60898	C	32	10	0.68	N/A	N/A	N/A	N/A
1L2	Loading Bay Middle Sockets	F	C	2	6	6	0.4	61009	C	32	10	0.68	61009	A	32	30
1L3	Spare															
2L1	Spare															
2L2	Security Spur	A	B	2	2.5	2.5	0.4	61009	C	16	10	1.37	61009	A	16	30
2L3	Chamber A Door Heater	A	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
3L1	Chamber C Door Heater	A	B	1	2.5	2.5	0.4	60898	C	16	10	1.37	N/A	N/A	N/A	N/A
3L2	Chamber C Lighting	A	B	6	2.5	2.5	0.4	61009	C	16	10	1.37	61009	A	16	30
3L3	Chamber C Lighting & Em	A	B	7	2.5	2.5	0.4	61009	C	16	10	1.37	61009	A	16	30
4L1	Loading Bay Lights & Em	A	B	11	1.5	1.5	0.4	61009	C	10	10	2.19	61009	A	10	30
4L2	Canopy Lights	A	B	10	2.5	2.5	0.4	61009	B	10	10	4.37	61009	A	10	30
4L3	Spare															
5L1	Spare															
5L2	Spare															
5L3	Spare															
9L1	Canopy DB	F	C	1	50	Sheath	5	60898	C	63	10	0.35	N/A	N/A	N/A	N/A
9L2	Canopy DB	F	C	1	50	Sheath	5	60898	C	63	10	0.35	N/A	N/A	N/A	N/A
9L3	Canopy DB	F	C	1	50	Sheath	5	60898	C	63	10	0.35	N/A	N/A	N/A	N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: Board B
Location of DB: Loading Bay
Z_{db}: 0.05 (Ω) I_{pr} at DB†: 7 (kA)
Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: Loading Bay Corridor 2L1,2,3

Overcurrent protective device for the distribution circuit

BS (EN): (60947-2) Type: (N/A) Nominal voltage: (400) V Rating: (400) A No. of phases: (3)

Associated RCD (if any)

BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity	Max. measured earth fault loop impedance, Zs	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r _l	(Neutral) r _n	(cpc) r ₂	(R _l + R ₂)	R ₂									
						(MΩ)	(MΩ)	(V)	(✓)	(Ω)	(ms)	(✓)	(✓)	
1L1	N/A	N/A	N/A	0.10	N/A	500	500	500	✓	0.15	N/A	N/A	N/A	ZS Calculated
1L2	N/A	N/A	N/A	0.51	N/A	500	500	500	✓	0.56	25	✓	N/A	ZS Calculated
1L3														
2L1														
2L2	N/A	N/A	N/A	0.69	N/A	500	500	500	✓	0.74	28	✓	N/A	ZS Calculated
2L3	N/A	N/A	N/A	0.71	N/A	500	500	500	✓	0.76	N/A	N/A	N/A	ZS Calculated
3L1	N/A	N/A	N/A	0.50	N/A	500	500	500	✓	0.55	N/A	N/A	N/A	ZS Calculated
3L2	N/A	N/A	N/A	Lim	N/A	500	500	500	✓	Lim	27	✓	N/A	Unable to get R1+R2 Due to unsafe chamber roof access
3L3	N/A	N/A	N/A	Lim	N/A	500	500	500	✓	Lim	27	✓	N/A	Unable to get R1+R2 Due to unsafe chamber roof access
4L1	N/A	N/A	N/A	0.90	N/A	500	500	500	✓	0.95	29	✓	N/A	ZS Calculated
4L2	N/A	N/A	N/A	Lim	N/A	500	500	500	✓	Lim	25	✓	N/A	Circuit/Lights Faulty needs replacing and rewire
4L3														
5L1														
5L2														
5L3														
9L1	N/A	N/A	N/A	0.04	N/A	500	500	500	✓	0.09	N/A	N/A	N/A	ZS Calculated
9L2	N/A	N/A	N/A	0.04	N/A	500	500	500	✓	0.09	N/A	N/A	N/A	ZS Calculated
9L3	N/A	N/A	N/A	0.04	N/A	500	500	500	✓	0.09	N/A	N/A	N/A	ZS Calculated

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): MATTHEW HADLEY Position: Electrician Signature:  Date: 19/01/2026

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)

Multi-function: 19101522	Continuity: 19101522	Insulation resistance: 19101522	Earth fault loop impedance: 19101522	Earth electrode resistance: N/A	RCD: 19101522
-----------------------------	-------------------------	------------------------------------	---	------------------------------------	------------------

* RCD effectiveness is verified using an alternating current test at rated residual operating current ($I_{\Delta n}$)

** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

NOTES FOR RECIPIENT

THIS CONDITION REPORT IS AN IMPORTANT AND VALUABLE DOCUMENT WHICH SHOULD BE RETAINED FOR FUTURE USE

The purpose of periodic inspection is to determine, so far as is reasonably practicable, whether an electrical installation is in a satisfactory condition for continued service. This report provides an assessment of the condition of the electrical installation identified overleaf at the time it was inspected and tested, taking into account the stated extent of the installation and the limitations of the inspection and testing.

This report has been issued in accordance with the national standard for the safety of electrical installations, *BS 7671: 2018* (as amended) – Requirements for Electrical Installations.

The report identifies any damage, deterioration, defects and/or conditions found by the inspector which may give rise to danger (see PART 5), together with any items for which improvement is recommended.

You should have received the report marked 'Original' and the contractor should retain a duplicate. If you were the person ordering this report, but not the owner or user of the installation, you should pass this report, or a full copy of it, including these notes, the schedules and additional pages (if any), immediately to the owner or user of the installation.

This report should be retained in a safe place and shown to any person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this report will provide the new user with an assessment of the condition of the electrical installation at the time the periodic inspection was carried out.

For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. NICEIC* recommends that you engage the services of an NICEIC contractor for the inspection. Only an NICEIC contractor is authorised to issue this NICEIC Electrical Installation Condition Report, which has a unique serial number that is traceable to the contractor to which it was supplied by NICEIC.

The recommended date by which the next inspection should be carried out is stated in PART 4 of this report. With the exception of domestic (household) premises, there should also be a notice at or near the main switchboard or distribution board/consumer unit indicating when the next inspection of the installation is due.

This report is intended to be issued only for the purpose of reporting on the condition of an existing electrical installation and must not be issued to certify new electrical installation work including the replacement of a distribution board or consumer unit.

The report consists of at least eight numbered pages. The report is only valid if the Schedule of Items Inspected (PART 9) has been completed to confirm that all relevant inspections have been carried out and the Schedule of Circuit Details (PART 11A) and the Schedule of Test Results (PART 11B) are attached. For installations having more than one distribution board (or consumer unit) or more circuits than can be recorded in PARTS 11A & 11B, one or more additional Schedule of Circuit Details and Schedule of Test Results, should form part of the report. Additional numbered pages may have been provided to permit further relevant information relating to the installation to be recorded. The report is invalid if any of the additional pages, listed in PART 10 are missing.

Where the installation includes a residual current device (RCD) it should be tested every six months by pressing the button marked "T" or "Test". The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions should be followed with respect to test button operation.

Where the installation includes a surge protection device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice.

Where the installation can be supplied by more than one source, such as the public supply and a standby generator or microgenerator, this should be identified in PART 7 Supply Characteristics and Earthing Arrangements, and the Schedules of Circuit Details and Schedule of Test Results (PARTS 11A & 11B) compiled accordingly.

PART 6 (Details and limitations) should identify fully the extent of the installation covered by this report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out.

Operational limitations may have been encountered during the inspection such as inability to gain access to parts of the installation or to an item of equipment. The inspector should have noted any such limitations in PART 6. It should be noted that the greater the limitations applying to a report, the less its value from the safety aspect.

A declaration should have been given by the inspector in PART 4 of the report. The declaration must reflect the statement given in PART 3, which summarises the observations and recommendations made in PART 5. Where one or more observations have been made in PART 5, the Classification code given to each by the inspector indicates the degree of urgency with which remedial action needs to be taken to restore the installation to a safe working condition.

Where the inspector has indicated an observation as code C1 (danger present) the safety of those using the installation is at risk. Wherever practicable, items classified as C1 should be made safe on discovery, and it is recommended that a skilled person(s) competent in electrical installation work undertakes the necessary remedial work immediately.

Where the inspector has indicated an observation as code C2 (potentially dangerous) the safety of those using the installation may be at risk, and it is recommended that a skilled person competent in electrical installation work undertakes the necessary remedial work as a matter of urgency.

Where the inspector has indicated that an item requires further investigation (FI), the investigation should be carried out without delay to determine whether danger or potential danger exists. For further guidance on the Classification codes, please see the reverse of page 2.

Where inadequacies in the intake equipment have been observed (Item 1 of PART 9), the person ordering the inspection should inform the distributor and/or supplier as appropriate.

Should the person ordering this report have reason to believe that it does not reasonably reflect the condition of the electrical installation reported on, that person should in the first instance raise the specific concerns in writing with the contractor. If the concerns remain unresolved, the person ordering this report may make a formal complaint to NICEIC, for which purpose a complaint form is available on request.

The complaints procedure offered by NICEIC is subject to certain terms and conditions, full details of which are available upon application. NICEIC does not investigate complaints relating to the operational performance of electrical installations (such as lighting levels), or to contractual or commercial issues (such as time or cost).

For further information about electrical safety and how NICEIC can help you, visit:

www.niceic.com

** NICEIC is operated by Certsure LLP, a partnership between the Electrical Contractors' Association and the charity, Electrical Safety First. NICEIC maintains and publishes registers of electrical contractors that it has assessed against particular scheme requirements (including the technical standard of electrical work).*

GUIDANCE FOR RECIPIENTS ON THE CLASSIFICATION CODES

ONLY ONE CLASSIFICATION CODE SHOULD BE GIVEN FOR EACH RECORDED OBSERVATION

Classification code C1 (Danger present)

Where an observation has been given a Classification code C1, the safety of those using the installation is at risk and immediate remedial action is required.

The person responsible for the maintenance of the installation is advised to take action without delay to remedy the observed deficiency in the installation, or to take other appropriate action (such as switching off and isolating the affected part(s) of the installation) to remove the danger. The NICEIC contractor issuing this report will be able to provide further advice.

NICEIC makes available 'Electrical Danger Notification' forms to enable inspectors to record, and then to communicate to the person ordering the report, any dangerous condition discovered.

Classification code C2 (Potentially dangerous)

Classification code C2 indicates that, whilst those using the installation may not be at immediate risk, urgent remedial action is required to remove potential danger. The NICEIC contractor issuing this report will be able to provide further advice.

It is important to note that the recommendation given for the next inspection date in PART 4 of this report is conditional upon all items which have been given a Classification code C1 and code C2 being remedied immediately and as a matter of urgency, respectively.

It would not be reasonable for the inspector to indicate that the installation is in a satisfactory condition if any observation in this report has been given a code C1 or code C2 classification.

Classification code C3 (Improvement recommended)

Where an observation has been given a Classification code C3, the inspection and/or testing has revealed a non-compliance with the current safety standard which, whilst not presenting immediate or potential danger, would result in a significant safety improvement if remedied. Careful consideration should be given to the safety benefits of improving these aspects of the installation. The NICEIC contractor issuing this report will be able to provide further advice.

Code FI (Further investigation required without delay)

It should usually be possible for the inspector to attribute a Classification code to each observation without indicating a need for further investigation.

However, where 'FI' has been entered against an observation the inspector considers that further investigation of that observation is likely to reveal danger or potential danger that, due to the agreed extent or limitations of the inspection and/or testing (entered in PART 6), could not be fully identified at the time.

It would not be appropriate for the inspector to indicate that the installation is in a satisfactory condition if there is reasonable doubt as to whether danger or potential danger exists. Consequently, where the inspector has indicated 'Further investigation required without delay' (FI) the overall assessment of the installation (PART 3) should be marked as 'Unsatisfactory'.

If the inspector has indicated that an observation requires further investigation without delay, the person ordering this report is advised to arrange for the NICEIC contractor issuing the report (or another skilled person or persons competent in such work) to undertake further examination of that aspect of the installation as a matter of urgency, to determine whether or not danger or potential danger exists.

Further information

Further information on the application of Classification codes, primarily aimed at inspectors but of possible interest to persons ordering condition reports, can be found in Electrical Safety First's Best Practice Guide No 4 *Electrical installation condition reporting: Classification Codes for domestic and similar electrical installations*. The guide can be viewed or downloaded free of charge from www.electricalsafetyfirst.org.uk

For further information about electrical safety and how NICEIC can help you, visit
www.niceic.com