

Ref: WK-MUY0MJ0Y
 Date: 2026-10-07
 Engineer: Dexter Norley
 Plant: A & B, C & D, E
 Week: 41
 Ambient °C: 15c
 Faults recorded: 0

Faults recorded on this visit

None - no line item was flagged.

A & B - Chamber temperature

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cold store set point (controller)	-20	-20	-20	-20	-18.9	-18.9	-18.9	-18.9
Cold store temp air-on	-18.8	-19.7	-17.9	-20	-18.4	-18.1	-18.2	-19.3
Coolers air off	-21.4	-21.9	-20.2	-21.8	-19.9	-19.1	-20.3	-19.3
Cooling on/off	On	On	On	On	On	On	On	Off

A & B - Coolers

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cooler fan correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK	OK	OK
Operating suction superheat #	8.8	8	8.1	10.2	7.8	6.2	10.3	11.2
% opening of expansion valve #	61%	53%	58%	53%	34%	12%	100%	0%
Cooler air temp diff #	2.6	1.2	2.3	1.8	1.5	1	2.1	0

A & B - Compressor racks & condenser

Item	A	B
Compr abnormal noise / vibration	OK	OK
Oil cooler fin face free of debris	OK	OK
Oil cooler fans correct operation	OK	OK
Plant-room ventilation fan (on/off)	On	On
Plant-room temperature	30	30
Wet-matt cooling on/off (hours)	On	Off
System delivery pressure	17.6bar	16.8bsr
Condenser fin face free of debris	OK	OK
Condenser fans correct operation	Fan 3 u/s	Yes
Liquid line sight glass	Clear	Clear
Receiver level	Above bottom sightglass	Below bottom sight glass
Oil separator oil level	Full	Full
No1 compressor running & % load	75%	Off
No2 compressor running & % load	Off	100%

Item	A	B
No3 compressor running & % load	100%	-
No1 compr delivery & econ temp	Delivery 65c econ off	Off
No2 compr delivery & econ temp	Off	Delivery 63c econ 9c
No3 compr delivery & econ temp	Delivery 66c econ 11c	-
Refrigerant leak detection system	OK	OK

A & B - Controls

Item	A	B
Suction pressure	0.8	0.8
Suction temperature	-16.7	-19
Suction SH	11	8
Delivery pressure	17.6	16.8bar
Common delivery temp	75.8	70.9
Oil temperature	43.5	40.9
HP liquid temperature	30	30
HP liquid sub-cooling	13	11
Econ liquid temperature	17c	2
Econ sub-cooling	26	39

A & B - Main incoming meter

Item	kWhr
Electric kWhr meter reading	701783
Previous meter reading	695836
Total kWhr	5947

A & B - A - pack meter

Item	kWhr
Electric kWhr meter reading	4652519
Previous meter reading	4637700
Pack total kWhr	14819
A chamber total energy	18985

A & B - B - pack meter

Item	kWhr
Electric kWhr meter reading	2876761
Previous meter reading	2865181
Pack total kWhr	11580
B chamber total energy	15523

A & B - A & B cooler energy meter

Item	kWhr
Electric kWhr meter reading	2649450
Previous meter reading	2641341
Total kWhr	8109

A & B - B cooler energy meter

Item	kWhr
Electric kWhr meter reading	713950
Previous meter reading	710007.
Total kWhr	3943

A & B - A cooler energy (derived)

Item	kWhr
Electric kWhr meter reading	1935500
Previous meter reading	1931334
Total kWhr	4166

C & D - Chamber temperature

Item	C1	C2	C3	C4	D1	D2
Cold store set point (controller)	-18.8	-18.8	-18.8	-18.8	-18.6	-18.1
Cold store temp air-on	-17.4	-17.9	-17.5	-18.4	-18.5	-18.4
Coolers air off	-21.5	-18.9	-19.2	-19	-20.6	-19.8
Cooling on/off	On	On	On	On	On	On

C & D - Condensing units

Item	C1	C2	C3	C4	D1	D2	D3	D4
Compr abnormal noise / vibration	OK	OK	OK	OK	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3	2/3	2/3	2/3	2/3
Compr delivery temperature	68	66	67	69	71	72	75	75
Oil recovery / separator level	Full	Full	Full	Full	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK	OK	OK	OK	OK
Receiver level	Below bottom sight glass	Above bottom sight glass	Below bottom sight glass	Above bottom sight glass	Below bottom sight glass	Below bottom sight glass	Below bottom sight glass	Below bottom sight glass

C & D - Coolers

Item	C1	C2	C3	C4	D1	D2
Cooler temperature diff	3.1	1	1.7	0.6	2.1	1.4
Cooler correct operation	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK

C & D - Energy readings

Item	C2-4 refrig	C1-3 refrig	D 1&2	D 3&4 compr
Electric kWhr meter reading	3026377	1133153	2651107	24529
Previous kWhr meter reading	3021777	1129210	2643710	24486
Total kWhr	4600	3943	7397	43
Chamber total energy		8543		7440

E - Chamber temperature

Item	E1	E2
Cold store set point (controller)	-18.6	-18.6
Cold store temp air-on	-18.3	-18.3
Coolers air off	-19.9	-20.1
Cooling on/off	On	On

E - E chamber front-centre temp

Item	°C
Front-centre temperature	-18.5

E - Condensing units

Item	E1 Compr1	E1 Compr2	E2 Compr1	E2 Compr2
Compr abnormal noise / vibration	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3
Compr delivery temperature	67	67	66	66
Oil recovery / separator level	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK
Receiver level	Above bottom sight glass	Above bottom sight glass	Below bottom sight glass	Below bottom sight glass

E - Coolers

Item	E1	E2
Cooler temperature diff	1.6	1.8
Cooler correct operation	OK	OK
Cooler correct defrosting cycle	OK	OK
Cooler ice build-up & debris	OK	OK
Defrost drain line for leakage	OK	OK

E - System readings

Item	E1	E2
Suction pressure	0.7	0.7
Suction temperature	-18	-17
Suction superheat	10	11
Delivery pressure	12.5	12.8
Liquid refrig temperature	27	28
Liquid sub	5	4

E - Energy readings

Item	E1	E2
Electric kWhr meter reading	14308	12700
Previous kWhr meter reading	14227	12669
Total kWhr	81	31
Chamber total energy		112

RDM alarms at time of visit

Item	Asset / chamber	Active since	Outcome	Action taken / reason
S02 stage fault 1	A	2026-09-30	Ongoing	Awaiting order.