

Ref: WK-MUDV4QK9
 Date: 2026-09-23
 Engineer: Dexter Norley
 Plant: A & B, C & D, E
 Week: 39
 Ambient °C: 17
 Faults recorded: 0

Faults recorded on this visit

None - no line item was flagged.

A & B - Chamber temperature

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cold store set point (controller)	-20	-20	-20	-20	-18.9	-18	-18.9	-18.2
Cold store temp air-on	-17.4	-17.9	-18.4	-18	-17.7	-17.5	-17.5	-18.7
Coolers air off	-19.9	-20.2	-21.5	-20.4	-19.5	-18.5	-19.7	-18.7
Cooling on/off	On	On	On	On	On	On	On	Off

A & B - Coolers

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cooler fan correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK	OK	OK
Operating suction superheat #	8.7	7.7	8.3	5.7	8.8	6.5	6.2	8.2
% opening of expansion valve #	73	65	56	47	87	18	75	0
Cooler air temp diff #	2.5	2.3	3.1	2.4	1.8	1	2.2	0

A & B - Compressor racks & condenser

Item	A	B
Compr abnormal noise / vibration	OK	OK
Oil cooler fin face free of debris	OK	OK
Oil cooler fans correct operation	OK	OK
Plant-room ventilation fan (on/off)	On	On
Plant-room temperature	31c	31c
Wet-matt cooling on/off (hours)	On	Off
System delivery pressure	15.9bar	16.5bar
Condenser fin face free of debris	OK	OK
Condenser fans correct operation	No fan 3 u/s	4 fans all working
Liquid line sight glass	Clear	Clear
Receiver level	Above bottom sight glass	Below bottom sight glass
Oil separator oil level	Full	Full
No1 compressor running & % load	100%	100%
No2 compressor running & % load	75%	50%

Item	A	B
No3 compressor running & % load	Off	-
No1 compr delivery & econ temp	Delivery 65c econ 2c	Delivery 63c econ 1c
No2 compr delivery & econ temp	Delivery 65c econ off	Delivery 59c econ off
No3 compr delivery & econ temp	Off	-
Refrigerant leak detection system	OK	OK

A & B - Controls

Item	A	B
Suction pressure	0.8bar	0.6
Suction temperature	-16.3c	-16.6
Suction SH	11	13
Delivery pressure	15.5	16.5
Common delivery temp	73.1c	76.9
Oil temperature	43.4	50.5
HP liquid temperature	31	35c
HP liquid sub-cooling	7	5
Econ liquid temperature	12c	11c
Econ sub-cooling	26	29

A & B - Main incoming meter

Item	kWhr
Electric kWhr meter reading	690352
Previous meter reading	685540
Total kWhr	4812

A & B - A - pack meter

Item	kWhr
Electric kWhr meter reading	4626304
Previous meter reading	4616392
Pack total kWhr	9912
A chamber total energy	13288

A & B - B - pack meter

Item	kWhr
Electric kWhr meter reading	2854355
Previous meter reading	2843722
Pack total kWhr	10633
B chamber total energy	13978

A & B - A & B cooler energy meter

Item	kWhr
Electric kWhr meter reading	2633336
Previous meter reading	2626615
Total kWhr	6721

A & B - B cooler energy meter

Item	kWhr
Electric kWhr meter reading	706058
Previous meter reading	702713
Total kWhr	3345

A & B - A cooler energy (derived)

Item	kWhr
Electric kWhr meter reading	1927278
Previous meter reading	1923902
Total kWhr	3376

C & D - Chamber temperature

Item	C1	C2	C3	C4	D1	D2
Cold store set point (controller)	-18.8	-18.8	-18.8	-18.8	-18.6	-18.1
Cold store temp air-on	-17	-18	-18.4	-18.3	-18.5	-18.4
Coolers air off	-21.9	-19.2	-19.3	-19.5	-20.4	-19.2
Cooling on/off	On	On	On	On	On	On

C & D - Condensing units

Item	C1	C2	C3	C4	D1	D2	D3	D4
Compr abnormal noise / vibration	OK	OK	OK	OK	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3	2/3	2/3	2/3	2/3
Compr delivery temperature	68	67	67	66	65	66	64	65
Oil recovery / separator level	Full	Full	Full	Full	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK	OK	OK	OK	OK
Receiver level	Below bottom sight glass	Above bottom sight glass	Below bottom sight glass	Above bottom sight glass	Below bottom sight glass	Below bottomsight glass	Below bottom sight glass	Below bottom sight glass

C & D - Coolers

Item	C1	C2	C3	C4	D1	D2
Cooler temperature diff	3.9	1.2	0.9	1.2	2.9	0.8
Cooler correct operation	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK

C & D - Energy readings

Item	C2-4 refrig	C1-3 refrig	D 1&2	D 3&4 compr
Electric kWhr meter reading	3016777	1125128	2636251	24442
Previous kWhr meter reading	3012717	1122007	2629933	24404
Total kWhr	4060	3121	6318	38
Chamber total energy		7181		6356

E - Chamber temperature

Item	E1	E2
Cold store set point (controller)	-18.6	-18.6
Cold store temp air-on	-18.7	-18.7
Coolers air off	-19.9	-19.8
Cooling on/off	On	On

E - E chamber front-centre temp

Item	°C
Front-centre temperature	-19.1

E - Condensing units

Item	E1 Compr1	E1 Compr2	E2 Compr1	E2 Compr2
Compr abnormal noise / vibration	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3
Compr delivery temperature	74	73	72	73
Oil recovery / separator level	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK
Receiver level	Above bottom sight glass	Above bottom sight glass	Below bottom sight glass	Below bottom sight glass

E - Coolers

Item	E1	E2
Cooler temperature diff	1.2c	1.1c
Cooler correct operation	OK	OK
Cooler correct defrosting cycle	OK	OK
Cooler ice build-up & debris	OK	OK
Defrost drain line for leakage	OK	OK

E - System readings

Item	E1	E2
Suction pressure	0.5	0.7
Suction temperature	-18	-18
Suction superheat	13	10
Delivery pressure	13.1	14.5
Liquid refrig temperature	30	27
Liquid sub	3c	10

E - Energy readings

Item	E1	E2
Electric kWhr meter reading	14144	12634
Previous kWhr meter reading	14060	12617
Total kWhr	84	17
Chamber total energy		101

RDM alarms at time of visit

Item	Asset / chamber	Active since	Outcome	Action taken / reason
S02 stage fault 1	A pack	2026-09-10	Actioned	Quote for fan submitted