

Ref: WK-MTU3MP3U
 Date: 2026-09-09
 Engineer: Dexter Norley
 Plant: A & B, C & D, E
 Week: 37
 Ambient °C: 18.1
 Faults recorded: 8

Faults recorded on this visit (8)

Ref	Asset	Location / item	Severity	Action taken
FLT-1016	C1	C & D - Coolers - Cooler ice build-up & debris	Medium	Being repaired
FLT-1017	C2	C & D - Coolers - Cooler ice build-up & debris	Medium	Being repaired.
FLT-1018	C3	C & D - Coolers - Cooler ice build-up & debris	Medium	Being repaired
FLT-1019	C4	C & D - Coolers - Cooler ice build-up & debris	Medium	Being repaired
FLT-1020	C1	C & D - Coolers - Defrost drain line for leakage	Medium	Being repaired.
FLT-1009 (x3)	C2	C & D - Coolers - Defrost drain line for leakage	Medium ESCALATED	Being repaired.
FLT-1008 (x3)	C3	C & D - Coolers - Defrost drain line for leakage	Medium ESCALATED	Being repaired.
FLT-1023	C4	C & D - Coolers - Defrost drain line for leakage	Medium	Being repaired

Open faults reviewed on this visit (7)

Ref	Asset	Open (days)	Position	Evidence / reason
FLT-1005	A	16	STILL OPEN	Awaiting client approval - Replacement condenser
FLT-1007	B	16	FIXED 2026-09-09	Now running as ambient has dropped.
FLT-1008	C3	16	STILL OPEN	Awaiting access - Currently being repaired.
FLT-1009	C2	16	STILL OPEN	Awaiting access - Currently being repaired
FLT-1011	A	14	STILL OPEN	Awaiting client approval - Waiting on approval
FLT-1012	A&B Plant Room	14	STILL OPEN	Awaiting client approval - Waiting approval
SR-1008		7	STILL OPEN	Awaiting quotation - Red fm dealing with.

A & B - Chamber temperature

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cold store set point (controller)	-20	-20	-20	-20	-18.9	-18	-18.9	-18.2
Cold store temp air-on	-17.8	-17.7	-17.5	-17.7	-16.9	-16.7	-16.6	-16.9
Coolers air off	-20	-19.9	-19.6	-19.5	-17.6	-17.9	-19.4	-18.8
Cooling on/off	On	On	On	On	On	On	On	On

A & B - Coolers

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cooler fan correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK	OK	OK
Operating suction superheat #	7.6	7.4	5.2	5.3	6.3	5.1	6.8	6.1
% opening of expansion valve #	71	52	35	32	97	14	31	42

The work that *keeps you working*.

Maintenance works carried out by Coolstream (UK) Ltd on behalf of RED FM (Red Electrical Bristol Ltd).

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cooler air temp diff #	2.2	2.2	2.1	1.8	0.7	1.2	2.8	1.9

A & B - Compressor racks & condenser

Item	A	B
Compr abnormal noise / vibration	OK	OK
Oil cooler fin face free of debris	OK	OK
Oil cooler fans correct operation	OK	OK
Plant-room ventilation fan (on/off)	On	On
Plant-room temperature	34	34
Wet-matt cooling on/off (hours)	On	Off
System delivery pressure	14.4	15
Condenser fin face free of debris	OK	OK
Condenser fans correct operation	No fan 3 has failed	Yes
Liquid line sight glass	Clear	Clear
Receiver level	Above bottom sight glass	Below bottom sight glass
Oil separator oil level	Full	Full
No1 compressor running & % load	0%	0%
No2 compressor running & % load	100%	100%
No3 compressor running & % load	0%	-
No1 compr delivery & econ temp	Comps is off	Comp is off
No2 compr delivery & econ temp	Delivery 63c econ 17c	Delivery 62c econ -6c
No3 compr delivery & econ temp	Comp is off	-
Refrigerant leak detection system	OK	OK

A & B - Controls

Item	A	B
Suction pressure	1.5bar	0.8bar
Suction temperature	-7.1	-18.4c
Suction SH	12	9
Delivery pressure	14.4	14.6bar
Common delivery temp	67.3	72.9c
Oil temperature	44.1	41.5c
HP liquid temperature	32c	28c
HP liquid sub-cooling	3c	8c
Econ liquid temperature	10c	2c
Econ sub-cooling	25	34c

A & B - Main incoming meter

Item	kWhr
Electric kWhr meter reading	679383
Previous meter reading	674203
Total kWhr	5180

A & B - A - pack meter

Item	kWhr
Electric kWhr meter reading	4603708
Previous meter reading	4594151

*The work that **keeps you working.***

Item	kWhr
Pack total kWhr	9557
A chamber total energy	13647

A & B - B - pack meter

Item	kWhr
Electric kWhr meter reading	2831039
Previous meter reading	2820502
Pack total kWhr	10537
B chamber total energy	14006

A & B - A & B cooler energy meter

Item	kWhr
Electric kWhr meter reading	2618078
Previous meter reading	2610519
Total kWhr	7559

A & B - B cooler energy meter

Item	kWhr
Electric kWhr meter reading	698553
Previous meter reading	0695084
Total kWhr	3469

A & B - A cooler energy (derived)

Item	kWhr
Electric kWhr meter reading	1919525
Previous meter reading	1915435
Total kWhr	4090

C & D - Chamber temperature

Item	C1	C2	C3	C4	D1	D2
Cold store set point (controller)	-18	-18.8	-18.2	-18.2	-18.6	-18.1
Cold store temp air-on	-17.7	-17.1	-17.3	-17	-18.3	-18.4
Coolers air off	-18.9	-18.1	-18.2	-18.1	-20.6	-18.5
Cooling on/off	On	On	On	On	On	Off

C & D - Condensing units

Item	C1	C2	C3	C4	D1	D2	D3	D4
Compr abnormal noise / vibration	OK	OK	OK	OK	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3	2/3	2/3	2/3	2/3
Compr delivery temperature	76	75	75	74	68	69	67	66
Oil recovery / separator level	Full	Full	Full	Full	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK	OK	OK	OK	OK
Receiver level	Below sight glass	Above bottom sight glass	Below sight glass	Above bottom sight glass	Below bottom sight glass	Below bottom sight glass	Below bottom sight glass	Below about glass

C & D - Coolers

Item	C1	C2	C3	C4	D1	D2
Cooler temperature diff	1.2	1	0.9	1.1	2.3	0.1
Cooler correct operation	OK	OK	OK	OK	OK	OK

*The work that **keeps you working.***

Maintenance works carried out by Coolstream (UK) Ltd on behalf of RED FM (Red Electrical Bristol Ltd).

Item	C1	C2	C3	C4	D1	D2
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	FAULT	FAULT	FAULT	FAULT	OK	OK
Defrost drain line for leakage	FAULT	FAULT	FAULT	FAULT	OK	OK

C & D - Energy readings

Item	C2-4 refig	C1-3 refig	D 1&2	D 3&4 compr
Electric kWhr meter reading	3007777	1117419	2621539	24351
Previous kWhr meter reading	3002717	1113729	2614029	24302
Total kWhr	5060	3690	7510	49
Chamber total energy		8750		7559

E - Chamber temperature

Item	E1	E2
Cold store set point (controller)	-18.6	-18
Cold store temp air-on	-18.1	-18.3
Coolers air off	-19.4	-18.4
Cooling on/off	On	Off

E - E chamber front-centre temp

Item	°C
Front-centre temperature	-17.8

E - Condensing units

Item	E1 Compr1	E1 Compr2	E2 Compr1	E2 Compr2
Compr abnormal noise / vibration	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3
Compr delivery temperature	61	61	63	63
Oil recovery / separator level	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK
Receiver level	Above bottom sight glass	Above bottom sight glass	Below bottom sight glass	Below bottom sight glass

E - Coolers

Item	E1	E2
Cooler temperature diff	1.3	0.1
Cooler correct operation	OK	OK
Cooler correct defrosting cycle	OK	OK
Cooler ice build-up & debris	OK	OK
Defrost drain line for leakage	OK	OK

E - System readings

Item	E1	E2
Suction pressure	0.8	0.9
Suction temperature	-16	-15
Suction superheat	11	11
Delivery pressure	11.8	12.1
Liquid refig temperature	28	28
Liquid sub	2	4

E - Energy readings

Item	E1	E2
Electric kWhr meter reading	13950	12585
Previous kWhr meter reading	13847	12567
Total kWhr	103	18
Chamber total energy		121

RDM alarms at time of visit

Item	Asset / chamber	Active since	Outcome	Action taken / reason
So2 stage fault	A pack	2026-09-09	Actioned	Quoted, waiting approval.