

Ref: WK-MSG0TJ9X
 Date: 2026-08-05
 Engineer: Dexter Norley
 Plant: A & B, C & D, E
 Week: 32
 Ambient °C: 20
 Issues flagged: 6

A & B — Chamber temperature

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cold store set point (controller)	-20	-20	-20	-20	-18.9	-18	-18.9	-18.2
Cold store temp air-on	-19.7	-19.6	-15.4	-20.3	-16.4	-16.6	-15.6	-16.1
Coolers air off	-21.4	-22	-19.3	-21.3	-17.7	-17.2	-17.4	-17.3
Cooling on/off	On	On	On	On	On	On	On	On

A & B — Coolers

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cooler fan correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK	OK	OK
Operating suction superheat #	6.2	6.8	7	6.6	5.4	8.1	7.6	8.9
% opening of expansion valve #	54	58	46	38	10	50	73	12
Cooler air temp diff #	0.8	2.4	3.9	1	1.3	0.8	1.8	1.2

A & B — Compressor racks & condenser

Item	A	B
Compr abnormal noise / vibration	OK	OK
Oil cooler fin face free of debris	OK	OK
Oil cooler fans correct operation	OK	OK
Plant-room ventilation fan (on/off)	On	On
Plant-room temperature	35	35
Ambient temperature	20	20
Wet-matt cooling on/off (hours)	On	On
System delivery pressure	15.5	12.1
Condenser fin face free of debris	OK	OK
Condenser fans correct operation	Yes	Yes
Liquid line sight glass	Clear	Clear
Receiver level	Above sight glass	Above bottom sight glass
Oil separator oil level	Full	Full
No1 compressor running & % load	100	50
No2 compressor running & % load	50	0
No3 compressor running & % load	0	-

The work that keeps you working.

Item	A	B
No1 compr delivery & econ temp	8c	-
No2 compr delivery & econ temp	-	-
No3 compr delivery & econ temp	-	-
Refrigerant leak detection system	OK	OK

A & B — Controls

Item	A	B
Suction pressure	0.9	1
Suction temperature	-16.7	-12.8
Suction SH	9	12
Delivery pressure	15.5	14.4
Common delivery temp	73.5	64.4
Oil temperature	48	42.1
HP liquid temperature	35	31
HP liquid sub-cooling	3	4
Econ liquid temperature	14	21
Econ sub-cooling	24	14

A & B — Main incoming meter

Item	kWhr
Electric kWhr meter reading	650229
Previous meter reading	644101

A & B — A — pack meter

Item	kWhr
Electric kWhr meter reading	4537006
Previous meter reading	4521886

A & B — B — pack meter

Item	kWhr
Electric kWhr meter reading	2777027
Previous meter reading	2766427

A & B — A & B cooler energy meter

Item	kWhr
Electric kWhr meter reading	2580053
Previous meter reading	2572393

C & D — Chamber temperature

Item	C1	C2	C3	C4	D1	D2
Cold store set point (controller)	-18	-18.8	-18.2	-18.2	-18.6	-18.1
Cold store temp air-on	-16.3	-16.9	-17.3	-17.3	-18.4	-18.4
Coolers air off	-18.4	-18.5	-18	-18.1	-20	-19.1
Cooling on/off	On	On	On	On	On	On

C & D — Condensing units

Item	C1	C2	C3	C4	D1	D2	D3	D4
Compr abnormal noise / vibration	OK	OK	OK	OK	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3	2/3	2/3	2/3	2/3
Compr delivery temperature	61	63	59	68	58	58	60	60

Item	C1	C2	C3	C4	D1	D2	D3	D4
Oil recovery / separator level	Correct	Correct	Correct	Correct	Correct	Correct	Correct	Correct
Condenser fin face free of debris	OK	OK	OK	OK	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK	OK	OK	OK	OK
Receiver level	Below sight glass	Above sight glass	Below sight glass	Below sight glass	Below sight glass	-	Below sight glass	-

C & D — Coolers

Item	C1	C2	C3	C4	D1	D2
Cooler temperature diff	2.1	1.6	0.3	0.8	1.6	0.7
Cooler correct operation	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	FAULT	OK	FAULT	OK	OK
Defrost drain line for leakage	OK	FAULT	OK	FAULT	OK	OK

C & D — Energy readings

Item	C2-4 refig	C1-3 refig	D 1&2	D 3&4 compr
Electric kWhr meter reading	2981777	1096441	2584169	24018
Previous kWhr meter reading	2976171	1091848	2576621	23931

E — Chamber temperature

Item	E1	E2
Cold store set point (controller)	-18.6	-18
Cold store temp air-on	-17.2	-17.8
Coolers air off	-19.4	-19
Cooling on/off	On	On

E — E chamber front-centre temp

Item	°C
Front-centre temperature	-16.5

E — Condensing units

Item	E1 Compr1	E1 Compr2	E2 Compr1	E2 Compr2
Compr abnormal noise / vibration	OK	OK	OK	FAULT
Compressor abnormal frosting	OK	OK	OK	FAULT
Compr oil level	2/3	2/3	2/3	2/3
Compr delivery temperature	58	58	60	60
Oil recovery / separator level	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK
Receiver level	Above bottom sight glass	Above bottom sight glass	Above bottom sight glass	Above bottom sight glass

E — Coolers

Item	E1	E2
Cooler temperature diff	1.8	1.2
Cooler correct operation	OK	OK
Cooler correct defrosting cycle	OK	OK
Cooler ice build-up & debris	OK	OK
Defrost drain line for leakage	OK	OK

E — System readings

Item	E1	E2
Suction pressure	0.6	0.8
Suction temperature	-17	-16
Suction superheat	12	11
Delivery pressure	13.1	14
Liquid refrig temperature	25	22
Liquid sub	8	14

E — Energy readings

Item	E1	E2
Electric kWhr meter reading	13451	12456
Previous kWhr meter reading	13343	12426