

Ref: WK-MRVZO739
 Date: 2026-07-22
 Engineer: Dexter Norley
 Plant: A & B, C & D, E
 Week: 30
 Ambient °C: 23.3
 Issues flagged: 2

A & B — Chamber temperature

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cold store set point (controller)	- 20	- 20	-20	- 20	- 18,9	-18	-18.8	-18.2
Cold store temp air-on	- 18.7	- 18.5	- 19.3	- 19.2	-17.6	-17.5	-17.9	- 18
Coolers air off	- 20.5	- 21-4	- 20.5	-20.6	-18.9	- 18.2	-18.4	- 19.6
Cooling on/off	On	On	Ou	On	On	On	On	On

A & B — Coolers

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cooler fan correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK	OK	OK
Operating suction superheat #	6.8	4.3	7.9	8.8	6.1	6.8	12	10
% opening of expansion valve #	92	66	31	67	28	23	100	100
Cooler air temp diff #	1.8	2.8	1.2	1.4	1.3	0.7	0.5	1.6

A & B — Compressor racks & condenser

Item	A	B
Compr abnormal noise / vibration	OK	OK
Oil cooler fin face free of debris	OK	OK
Oil cooler fans correct operation	OK	OK
Plant-room ventilation fan (on/off)	On	On
Plant-room temperature	35.5	35.5
Ambient temperature	.23.3	23.3
Wet-matt cooling on/off (hours)	On	On
System delivery pressure	15.2	13
Condenser fin face free of debris	OK	OK
Condenser fans correct operation	Yes	Yes
Liquid line sight glass	Full	Full
Receiver level	Full	Low
Oil separator oil level	3/4	Full
No1 compressor running & % load	-	75%
No2 compressor running & % load	50%	-
No3 compressor running & % load	100%	—

The work that *keeps you working*.

Maintenance works carried out by Coolstream (UK) Ltd on behalf of RED FM (Red Electrical Bristol Ltd).

Item	A	B
No1 compr delivery & econ temp	32	41
No2 compr delivery & econ temp	46	36
No3 compr delivery & econ temp	54	-
Refrigerant leak detection system	OK	OK

A & B — Controls

Item	A	B
Suction pressure	0.8	1
Suction temperature	-19	- 14
Suction SH	8.2	10
Delivery pressure	15.2	13
Common delivery temp	74.6	67.3
Oil temperature	50.3	46.2
HP liquid temperature	36	30
HP liquid sub-cooling	1.7	2
Econ liquid temperature	15	24
Econ sub-cooling	22	12

A & B — Main incoming meter

Item	kWhr
Electric kWhr meter reading	26 636
Previous meter reading	221468

A & B — A — pack meter

Item	kWhr
Electric kWhr meter reading	4506208
Previous meter reading	4491565

A & B — B — pack meter

Item	kWhr
Electric kWhr meter reading	2755 106
Previous meter reading	2743535

A & B — A & B cooler energy meter

Item	kWhr
Electric kWhr meter reading	2564844
Previous meter reading	2557164

C & D — Chamber temperature

Item	C1	C2	C3	C4	D1	D2
Cold store set point (controller)	- 18	-18.8	- 18.2	-18.2	-18.6	-18.1
Cold store temp air-on	-17.7	-18.1	-17.8	- 18.7	-17.3	-17.4
Coolers air off	21-	-20.6	-18.7	-18.7	-19.3	-18.7
Cooling on/off	On	On	On	Off	on	On

C & D — Condensing units

Item	C1	C2	C3	C4	D1	D2	D3	D4
Compr abnormal noise / vibration	OK	OK	OK	OK	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3	2/3	2/3	2/3	2/3
Compr delivery temperature	80	79	75	78	68	68	70	70

Item	C1	C2	C3	C4	D1	D2	D3	D4
Oil recovery / separator level	'	'	'	'	'	'	'	'
Condenser fin face free of debris	OK	OK	OK	OK	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK	OK	OK	OK	OK
Receiver level	Low.	Low	Low	Low	Low	Low	Low	Low

C & D — Coolers

Item	C1	C2	C3	C4	D1	D2
Cooler temperature diff	3.3	2.5	0.9	O	3	1.3
Cooler correct operation	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	FAULT	OK	FAULT	OK	OK

C & D — Energy readings

Item	C2-4 refig	C1-3 refig	D 1&2	D 3&4 compr
Electric kWhr meter reading	2971777	1086661	2569178	23842
Previous kWhr meter reading	2966778	1081059	2561610	-

E — Chamber temperature

Item	E1	E2
Cold store set point (controller)	-18.6	-18
Cold store temp air-on	- 18.0	- 18.1
Coolers air off	-18.8	-18.1
Cooling on/off	On	Off

E — E chamber front-centre temp

Item	°C
Front-centre temperature	-17.8

E — Condensing units

Item	E1 Compr1	E1 Compr2	E2 Compr1	E2 Compr2
Compr abnormal noise / vibration	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3
Compr delivery temperature	70	70	68	68
Oil recovery / separator level	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK
Receiver level	Half	Half	Half	Half

E — Coolers

Item	E1	E2
Cooler temperature diff	0.8	O
Cooler correct operation	OK	OK
Cooler correct defrosting cycle	OK	OK
Cooler ice build-up & debris	OK	OK
Defrost drain line for leakage	OK	OK

E — System readings

Item	E1	E2
Suction pressure	0.9	0.9
Suction temperature	-15	- 14
Suction superheat	11	12
Delivery pressure	12	12.1
Liquid refrig temperature	24	23
Liquid sub	6	6

E — Energy readings

Item	E1	E2
Electric kWhr meter reading	13241	12393
Previous kWhr meter reading	13134	12360