

Date: 21/09/2026
 Period: September 2026
 Overall completion: 60%
 Regimes on track: 7 of 11
 Open faults: 12
 Delivered by: Coolstream

Maintenance regimes - completion this period

Item	Frequency	Period	Completed	Status
Weekly checks	Weekly	September 2026	60% (3/3)	On track
Quarterly - A & B	Quarterly	Q3 2026 (Jul-Sep 2026)	100% (49/49)	Complete
Quarterly - C	Quarterly	Q3 2026 (Jul-Sep 2026)	100% (42/42)	Complete
Quarterly - D & E	Quarterly	Q3 2026 (Jul-Sep 2026)	100% (42/42)	Complete
Quarterly - E	Quarterly	Q3 2026 (Jul-Sep 2026)	100% (42/42)	Complete
Condenser & oil-cooler wash	Six-monthly	Jul-Dec 2026	100% (7/7)	Complete
F-Gas leak testing	Six-monthly	Jul-Dec 2026	100% (2/2)	Complete
Safety cut-outs	Annual	Jul 2026 - Jun 2027	0% (0/26)	In progress
Temperature probes	Annual	Jul 2026 - Jun 2027	0% (0/42)	In progress
A & B leak detection	Annual	Jul 2026 - Jun 2027	0% (0/13)	In progress
Oil analysis - A&B packs	Annual	Jul 2026 - Jun 2027	0% (0/1)	In progress

Open faults

Item	Plant	Severity	Stage	Days open	Action
A plant struggling with high discharge pressure when ambient is 27°C and head pr	A	High	Reported	28	RED FM
Drain leaking water, drain line heater is working as per attached picture.	C3	High	Awaiting your sign-off	28	Border
Drains are leaking, the recently installed heaters at working and pulling amps a	C2	High	Awaiting your sign-off	28	Border
Found c/fan 3 overload tripped, reset but overload is u/s. Swapped out over load	A	High	Awaiting your sign-off	26	Border
high temps, Panels fans in all panels. coolstream to quote	A&B Plant Room	Medium	Awaiting your sign-off	26	Border
Still significant volumes of water coming from coolers, turning to ice on the ra	General	High	Reported	19	RED FM
Drains leaking.	C1	Medium	Reported	13	RED FM
Drains leaking.	C2	Medium	Reported	13	RED FM
Drains leaking	C3	Medium	Reported	13	RED FM
Drains leaking	C4	Medium	Reported	13	RED FM
Drains leaking.	C1	Medium	Reported	13	RED FM
Drains leaking	C4	Medium	Reported	13	RED FM