

Ref: WK-MTK5TFGL
Date: 2026-09-02
Engineer: Dexter Norley
Plant: A & B, C & D, E
Week: 36
Ambient °C: 19.3
Faults recorded: 3

Faults recorded on this visit (3)

Ref	Asset	Location / item	Severity	Action taken
FLT-1013	C2	C & D - Coolers - Defrost drain line for leakage	Medium	On going
FLT-1014	C3	C & D - Coolers - Defrost drain line for leakage	Medium	On going
FLT-1015	C4	C & D - Coolers - Defrost drain line for leakage	Medium	On going

Open faults reviewed on this visit (12)

Ref	Asset	Open (days)	Position	Evidence / reason
FLT-1005		9	STILL OPEN	Awaiting quotation - Waiting quote
FLT-1006		9	STILL OPEN	Awaiting quotation - Waiting quote
FLT-1007		9	STILL OPEN	Awaiting quotation - Waiting quote
FLT-1008		9	STILL OPEN	Awaiting quotation - Waiting quote
FLT-1009		9	STILL OPEN	Awaiting quotation - Waiting quote
FLT-1010		9	STILL OPEN	Awaiting quotation - Waiting quote
FLT-1011		7	STILL OPEN	Awaiting quotation - Awaiting quote
SR-1002		7	STILL OPEN	Awaiting quotation - Waiting quote
SR-1003		7	STILL OPEN	Awaiting quotation - Waiting quote
FLT-1012		7	STILL OPEN	Awaiting quotation - Waiting quote
SR-1005		2	STILL OPEN	Awaiting quotation - Waiting quote
SR-1006		2	STILL OPEN	Awaiting quotation - Waiting quote

A & B - Chamber temperature

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cold store set point (controller)	-20	-20	-20	-20	-18.9	-18	-18.9	-18.2
Cold store temp air-on	-18.8	-18.5	-20.6	-20.9	-17.3	-17.3	-17.4	-17.9
Coolers air off	-21.2	-21	-22.5	-22.7	-20.3	-18.1	-19.7	-19.7
Cooling on/off	On	On	On	On	On	On	On	On

A & B - Coolers

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cooler fan correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK	OK	OK
Operating suction superheat #	6.3	8	5.9	5.8	7.2	6.4	8.1	6.1
% opening of expansion valve #	18	48	49	39	100	14	100	25
Cooler air temp diff #	2.4	2.5	1.9	1.8	3	0.8	2.3	2

A & B - Compressor racks & condenser

Item	A	B
Compr abnormal noise / vibration	OK	OK
Oil cooler fin face free of debris	OK	OK
Oil cooler fans correct operation	OK	OK
Plant-room ventilation fan (on/off)	On	On
Plant-room temperature	33.3	33.3
Wet-matt cooling on/off (hours)	On	On
System delivery pressure	17 bar	16bar
Condenser fin face free of debris	OK	OK
Condenser fans correct operation	No, 1x fan motor failed.	Yes
Liquid line sight glass	Clear	Clear
Receiver level	Above bottom sight glass	Below bottom sight glass
Oil separator oil level	Full	Full
No1 compressor running & % load	Off	100
No2 compressor running & % load	50	50
No3 compressor running & % load	100	-
No1 compr delivery & econ temp	Off	Delivery 68c econ 23c
No2 compr delivery & econ temp	Delivery 67c	Delivery 59c
No3 compr delivery & econ temp	Delivery 66c econ 16c	-
Refrigerant leak detection system	OK	OK

A & B - Controls

Item	A	B
Suction pressure	0.9	0.8
Suction temperature	-16.1	-17
Suction SH	9	10
Delivery pressure	16.9	16.2
Common delivery temp	76.7c	71.1
Oil temperature	49c	46.3
HP liquid temperature	33	34
HP liquid sub-cooling	8.5	6
Econ liquid temperature	13	21
Econ sub-cooling	28.5	19

A & B - Main incoming meter

Item	kWhr
Electric kWhr meter reading	674203
Previous meter reading	668964

A & B - A - pack meter

Item	kWhr
Electric kWhr meter reading	4594151
Previous meter reading	4580500
Pack total kWhr	13651

A & B - B - pack meter

Item	kWhr
Electric kWhr meter reading	2820502
Previous meter reading	2811040
Pack total kWhr	9462

A & B - A & B cooler energy meter

Item	kWhr
Electric kWhr meter reading	2610519
Previous meter reading	2603877
Total kWhr	6642

A & B - B cooler energy meter

Item	kWhr
Electric kWhr meter reading	0695084

A & B - A cooler energy (derived)

Item	kWhr
Electric kWhr meter reading	1915435

C & D - Chamber temperature

Item	C1	C2	C3	C4	D1	D2
Cold store set point (controller)	-18	-18.8	-18.2	-18.2	-18.6	-18.1
Cold store temp air-on	-17.6	-17.9	-18.1	-18.4	-18.2	-18.2
Coolers air off	-21.8	-19.2	-19.4	-18.4	-21.1	-18.2
Cooling on/off	On	On	On	Off	On	Off

C & D - Condensing units

Item	C1	C2	C3	C4	D1	D2	D3	D4
Compr abnormal noise / vibration	OK	OK	OK	OK	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3	2/3	2/3	2/3	2/3
Compr delivery temperature	78	73	72	75	76	77	Off on stat	Off on stat
Oil recovery / separator level	Full	Full	Full	Full	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK	OK	OK	OK	OK
Receiver level	Below bottom sight glass	Above bottom sight glass	Below bottom sight glass	Above bottom sight glass	Below bottom sight glass	Below bottom sight glass	Below bottom sight glass	Below bottom sight glass

C & D - Coolers

Item	C1	C2	C3	C4	D1	D2
Cooler temperature diff	4.2	1.3	1.3	Off on stat	2.9	Off on stat
Cooler correct operation	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	FAULT	FAULT	FAULT	OK	OK

C & D - Energy readings

Item	C2-4 refrig	C1-3 refrig	D 1&2	D 3&4 compr
Electric kWhr meter reading	3002717	1113729	2614029	24302
Previous kWhr meter reading	2993177	1106035	2600147	24191

The work that *keeps you working*.

Maintenance works carried out by Coolstream (UK) Ltd on behalf of RED FM (Red Electrical Bristol Ltd).

Page 3 of 5

Item	C2-4 refig	C1-3 refig	D 1&2	D 3&4 compr
Total kWhr	9540	7694	13882	111
Chamber total energy		17234		13993

E - Chamber temperature

Item	E1	E2
Cold store set point (controller)	-18.6	-18
Cold store temp air-on	-18.2	-18.1
Coolers air off	-19.3	-19.1
Cooling on/off	On	On

E - E chamber front-centre temp

Item	°C
Front-centre temperature	-17.5

E - Condensing units

Item	E1 Compr1	E1 Compr2	E2 Compr1	E2 Compr2
Compr abnormal noise / vibration	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3
Compr delivery temperature	71c	No running	72c	No running
Oil recovery / separator level	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK
Receiver level	Above bottom sight glass	Above bottom sight glass	Below bottom sight glass	Below bottom sight glass

E - Coolers

Item	E1	E2
Cooler temperature diff	1.1	1
Cooler correct operation	OK	OK
Cooler correct defrosting cycle	OK	OK
Cooler ice build-up & debris	OK	OK
Defrost drain line for leakage	OK	OK

E - System readings

Item	E1	E2
Suction pressure	0.8	0.9
Suction temperature	-15	-14
Suction superheat	12	12
Delivery pressure	13.1	13.3
Liquid refig temperature	28	27
Liquid sub	5	7

E - Energy readings

Item	E1	E2
Electric kWhr meter reading	13847	12567
Previous kWhr meter reading	13666	12521
Total kWhr	181	46
Chamber total energy		227

RDM alarms at time of visit

Item	Asset / chamber	Active since	Outcome	Action taken / reason
S02 stage fault.	A pack	2026-08-28	Ongoing	Quote to follow
So1 comp fault	E2	2026-08-30	Ongoing	New compressor on way