

Ref: WK-MSNKNHRB
 Date: 2026-08-10
 Engineer: Dexter Norley
 Plant: A & B, C & D, E
 Week: 33
 Ambient °C: 21
 Issues flagged: 4

A & B — Chamber temperature

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cold store set point (controller)	-20	-20	-20	-20	-18.9	-18	-18.9	-18.2
Cold store temp air-on	-19.4	-19.4	19.5	-20.1	-17.1	-17.1	-16.7	-16.4
Coolers air off	-21.6	-21.6	-21.5	-21.6	-18.2	-18.2	-19.2	-18.9
Cooling on/off	On	On	On	On	On	On	On	On

A & B — Coolers

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cooler fan correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK	OK	OK
Operating suction superheat #	6.3	6.9	7.2	6.6	7	7.5	5.8	5.7
% opening of expansion valve #	51	56	60	43	23	35	77	22
Cooler air temp diff #	2.2	2.2	2	1.5	1.1	1.1	2.5	2.5

A & B — Compressor racks & condenser

Item	A	B
Compr abnormal noise / vibration	OK	OK
Oil cooler fin face free of debris	OK	OK
Oil cooler fans correct operation	OK	OK
Plant-room ventilation fan (on/off)	On	On
Plant-room temperature	33.5	33.5
Ambient temperature	22	22
Wet-matt cooling on/off (hours)	On	On
System delivery pressure	15.8	12.6
Condenser fin face free of debris	FAULT	FAULT
Condenser fans correct operation	Yes	Yes
Liquid line sight glass	Clear	Clear
Receiver level	Above bottom sight glass	Above bottom sight glass
Oil separator oil level	Full	Full
No1 compressor running & % load	50	50
No2 compressor running & % load	-	50
No3 compressor running & % load	100	-

The work that keeps you working.

Item	A	B
No1 compr delivery & econ temp	-	-
No2 compr delivery & econ temp	-	-
No3 compr delivery & econ temp	13	-
Refrigerant leak detection system	OK	OK

A & B — Controls

Item	A	B
Suction pressure	0.9	0.9
Suction temperature	-15.8	-8.5
Suction SH	10	17
Delivery pressure	15.8	13.6
Common delivery temp	73.7	55.8
Oil temperature	44.3	39.1
HP liquid temperature	34	35
HP liquid sub-cooling	5	2
Econ liquid temperature	13	22
Econ sub-cooling	26	11

A & B — Main incoming meter

Item	kWhr
Electric kWhr meter reading	654435
Previous meter reading	650229

A & B — A — pack meter

Item	kWhr
Electric kWhr meter reading	454745
Previous meter reading	4537006

A & B — B — pack meter

Item	kWhr
Electric kWhr meter reading	2784313
Previous meter reading	2777027

A & B — A & B cooler energy meter

Item	kWhr
Electric kWhr meter reading	2585523
Previous meter reading	2580053

C & D — Chamber temperature

Item	C1	C2	C3	C4	D1	D2
Cold store set point (controller)	-18	-18.8	-18.2	-18.2	-18.6	-18.1
Cold store temp air-on	-16.6	-16.9	-17.6	-17.1	-18.4	-18.3
Coolers air off	-19.6	-18.7	-18.9	-18.8	-20.3	-18.4
Cooling on/off	On	On	On	On	On	Off

C & D — Condensing units

Item	C1	C2	C3	C4	D1	D2	D3	D4
Compr abnormal noise / vibration	OK	OK	OK	OK	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3	2/3	2/3	2/3	2/3
Compr delivery temperature	78	70	75	72	68	68	67	67

The work that keeps you working.

Maintenance works carried out by Coolstream (UK) Ltd on behalf of RED FM (Red Electrical Bristol Ltd).

Page 2 of 4

Item	C1	C2	C3	C4	D1	D2	D3	D4
Oil recovery / separator level	Full	Full	Full	Full	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK	OK	OK	OK	OK
Receiver level	Below sight glass	Below sight glass	Below sight glass	Above sight glass	Below sight glass	Below sight glass	Below sight glass	Below sight glass

C & D — Coolers

Item	C1	C2	C3	C4	D1	D2
Cooler temperature diff	3	1.8	1.3	1.7	1.9	0.1
Cooler correct operation	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK

C & D — Energy readings

Item	C2-4 refrig	C1-3 refrig	D 1&2	D 3&4 compr
Electric kWhr meter reading	2984777	1099909	2589454	24066
Previous kWhr meter reading	2981777	1096441	2584169	24018

E — Chamber temperature

Item	E1	E2
Cold store set point (controller)	-18.6	-18
Cold store temp air-on	-17.9	-18.2
Coolers air off	-19.7	-18.2
Cooling on/off	On	Off

E — E chamber front-centre temp

Item	°C
Front-centre temperature	-18.9

E — Condensing units

Item	E1 Compr1	E1 Compr2	E2 Compr1	E2 Compr2
Compr abnormal noise / vibration	OK	OK	OK	FAULT
Compressor abnormal frosting	OK	OK	OK	FAULT
Compr oil level	2/3	2/3	2/3	2/3
Compr delivery temperature	59	59		
Oil recovery / separator level	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK
Receiver level	Above sight glass	Above sight glass		

E — Coolers

Item	E1	E2
Cooler temperature diff	1.8	0
Cooler correct operation	OK	OK
Cooler correct defrosting cycle	OK	OK
Cooler ice build-up & debris	OK	OK
Defrost drain line for leakage	OK	OK

E — System readings

Item	E1	E2
Suction pressure	0.6	0.7
Suction temperature	-17	-16
Suction superheat	12	12
Delivery pressure	13.2	13.6
Liquid refrig temperature	22	24
Liquid sub	13	11

E — Energy readings

Item	E1	E2
Electric kWhr meter reading	13523	12473
Previous kWhr meter reading	13451	12456