

Date: 05/08/2026  
 Period: August 2026  
 Overall completion: 18%  
 Regimes on track: 3 of 11  
 Open faults: 4  
 Delivered by: Coolstream

### Maintenance regimes — completion this period

| Item                        | Frequency   | Period                 | Completed    | Status      |
|-----------------------------|-------------|------------------------|--------------|-------------|
| Weekly checks               | Weekly      | August 2026            | 0% (0/1)     | On track    |
| Quarterly — A & B           | Quarterly   | Q3 2026 (Jul–Sep 2026) | 100% (49/49) | Complete    |
| Quarterly — C               | Quarterly   | Q3 2026 (Jul–Sep 2026) | 0% (0/42)    | In progress |
| Quarterly — D & E           | Quarterly   | Q3 2026 (Jul–Sep 2026) | 0% (0/42)    | In progress |
| Quarterly — E               | Quarterly   | Q3 2026 (Jul–Sep 2026) | 0% (0/42)    | In progress |
| Condenser & oil-cooler wash | Six-monthly | Jul–Dec 2026           | 100% (7/7)   | Complete    |
| F-Gas leak testing          | Six-monthly | Jul–Dec 2026           | 0% (0/2)     | In progress |
| Safety cut-outs             | Annual      | Jul 2026 – Jun 2027    | 0% (0/26)    | In progress |
| Temperature probes          | Annual      | Jul 2026 – Jun 2027    | 0% (0/42)    | In progress |
| A & B leak detection        | Annual      | Jul 2026 – Jun 2027    | 0% (0/13)    | In progress |
| Oil analysis — A&B packs    | Annual      | Jul 2026 – Jun 2027    | 0% (0/1)     | In progress |

### Open faults

| Item                                                                             | Plant          | Severity | Stage                  | Days open | Action |
|----------------------------------------------------------------------------------|----------------|----------|------------------------|-----------|--------|
| D2 & D4 Compressor Overhaul over due refurbish of compressor                     | D2             | Medium   | Awaiting your sign-off | 47        | Border |
| The roof top air cooled condenser heat exchange fins have corroded since the ins | A&B Plant Room | Medium   | Reported               | 44        | RED FM |
| Following Call out 1001 repair/works scissor Lift needed to access areas to comp | C1             | High     | Approved — scheduling  | 30        | RED FM |
| Plant room to hot Coolstream to quote extract.                                   | B              | High     | Reported               | 19        | RED FM |