

Date: 26/09/2026
Period: September 2026
Overall completion: 62%
Regimes on track: 7 of 11
Open faults: 3
Delivered by: Coolstream

Maintenance regimes - completion this period

Item	Frequency	Period	Completed	Status
Weekly checks	Weekly	September 2026	80% (4/4)	On track
Quarterly - A & B	Quarterly	Q3 2026 (Jul-Sep 2026)	100% (49/49)	Complete
Quarterly - C	Quarterly	Q3 2026 (Jul-Sep 2026)	100% (42/42)	Complete
Quarterly - D & E	Quarterly	Q3 2026 (Jul-Sep 2026)	100% (42/42)	Complete
Quarterly - E	Quarterly	Q3 2026 (Jul-Sep 2026)	100% (42/42)	Complete
Condenser & oil-cooler wash	Six-monthly	Jul-Dec 2026	100% (7/7)	Complete
F-Gas leak testing	Six-monthly	Jul-Dec 2026	100% (2/2)	Complete
Safety cut-outs	Annual	Jul 2026 - Jun 2027	0% (0/26)	In progress
Temperature probes	Annual	Jul 2026 - Jun 2027	0% (0/42)	In progress
A & B leak detection	Annual	Jul 2026 - Jun 2027	0% (0/13)	In progress
Oil analysis - A&B packs	Annual	Jul 2026 - Jun 2027	0% (0/1)	In progress

Open faults

Item	Plant	Severity	Stage	Days open	Action
A plant struggling with high discharge pressure when ambient is 27°C and head pr	A	High	Reported	32	RED FM
Found c/fan 3 overload tripped, reset but overload is u/s. Swapped out over load	A	High	Awaiting your sign-off	30	Border
high temps, Panels fans in all panels. coolstream to quote	A&B Plant Room	Medium	Awaiting your sign-off	30	Border