

Ref: FLT-MQOU7M03
Date: 2026-06-22
Plant: A&B Plant Room
Severity: High
Raised by: Ryan davies/ Karl Binns
Stage: Reported

Description

The roof top air cooled condenser heat exchange fins have corroded since the installation in 2017, therefore the lower section of fins was physically removed to regain air flow and performance from the condenser.

Although there are no operational issues until the ambient temperature reaches 29oC, then compressor trips occur.

As per Johns end of contract report

Action taken / recommendation

quote to be sent to border