

Ref: WK-MQJ4GMCJ
 Date: 2026-06-11
 Engineer: Dex
 Plant: A & B
 Week: 1
 Issues flagged: 0

A & B — Chamber temperature

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cold store set point (controller)	-20	-20	-20	-20	-18.9	-18.2	18.9	18.2
Cold store temp air-on	-20.5	-20.5	-19.2	-10.3	-16.7	-18.4	-18.5	-18.8
Coolers air off	-20.8	-23	-21.4	-11.9	-20.9	-20.6	-20.4	-18.6
Cooling on/off	-19/21.3	-19.8/22	-19/21	-19/21.6	-16/20	-18.9/20.6	-18/20	-17/19.8

A & B — Coolers

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cooler fan correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK	OK	OK
Operating suction superheat #	8	7.7	8.1	8.2	8.3	8.1	8.3	8.4
% opening of expansion valve #	46	51	62	42	31	37	47	42
Cooler air temp diff #	0.4	0.4	0.4	0.4	0.4	0.4	0.4	0.4

A & B — Compressor racks & condenser

Item	A	B
Compr abnormal noise / vibration	OK	OK
Oil cooler fin face free of debris	OK	OK
Oil cooler fans correct operation	OK	OK
Plant-room ventilation fan (on/off)	Off	
Plant-room temperature	26.9	
Ambient temperature	15	
Wet-matt cooling on/off (hours)	Off	
System delivery pressure	12.6	11.7
Condenser fin face free of debris	OK	OK
Condenser fans correct operation	6	4
Liquid line sight glass	Yes	Yes
Receiver level	1/3	Full
Oil separator oil level	Half	Full
No1 compressor running & % load	50%	50%
No2 compressor running & % load	-	-
No3 compressor running & % load	100%	n/a
No1 compr delivery & econ temp	42111	42111

The work that keeps you working.

Item	A	B
No2 compr delivery & econ temp	42111	42111
No3 compr delivery & econ temp	42111	42111
Refrigerant leak detection system	OK	OK

A & B — Controls

Item	A	B
Suction pressure	0.7	0.7
Suction temperature	-17.9	-18.2
Suction SH	10	16
Delivery pressure	12.2	13.2
Common delivery temp	70	71
Oil temperature	45	50
HP liquid temperature	26.7	26.6
HP liquid sub-cooling	9	9
Econ liquid temperature	-11.4	-8
Econ sub-cooling	14	37

A & B — Main incoming meter

Item	kWhr
Electric kWhr meter reading	6015880
Previous meter reading	5966770
Total kWhr	49110

A & B — A — pack meter

Item	kWhr
Electric kWhr meter reading	4420542.8
Previous meter reading	4409432
Pack total kWhr	11110
A chamber total energy	15138

A & B — B — pack meter

Item	kWhr
Electric kWhr meter reading	2692916.7
Previous meter reading	2689040.7
Pack total kWhr	3875
B chamber total energy	7330

A & B — A & B cooler energy meter

Item	kWhr
Electric kWhr meter reading	2519797
Previous meter reading	2512313
Total kWhr	7484