

Ref: WK-MR2B4QFM  
 Date: 2026-06-24  
 Engineer: Dexter Norley  
 Plant: A & B, C & D, E  
 Week: 26  
 Ambient °C: 30.4  
 Issues flagged: 0

### A & B — Chamber temperature

| Item                              | A1    | A2    | A3    | A4    | No1 B2 | No2 B2 | No3 B1 | No4 B1 |
|-----------------------------------|-------|-------|-------|-------|--------|--------|--------|--------|
| Cold store set point (controller) | -20   | -20   | -20   | -20   | -18.9  | -18.2  | -18.9  | -18.2  |
| Cold store temp air-on            | -16.9 | -16.9 | -18.3 | -18.6 | -16.9  | -17.6  | -17.5  | -17.6  |
| Coolers air off                   | -18.3 | -18.6 | -19.2 | -19.4 | -18.3  | -18.6  | -18.4  | -18.3  |
| Cooling on/off                    | On    | On    | On    | On    | On     | On     | On     | On     |

### A & B — Coolers

| Item                            | A1  | A2  | A3  | A4  | No1 B2 | No2 B2 | No3 B1 | No4 B1 |
|---------------------------------|-----|-----|-----|-----|--------|--------|--------|--------|
| Cooler fan correct operation    | OK  | OK  | OK  | OK  | OK     | OK     | OK     | OK     |
| Cooler correct operation        | OK  | OK  | OK  | OK  | OK     | OK     | OK     | OK     |
| Cooler correct defrosting cycle | OK  | OK  | OK  | OK  | OK     | OK     | OK     | OK     |
| Cooler ice build-up & debris    | OK  | OK  | OK  | OK  | OK     | OK     | OK     | OK     |
| Defrost drain line for leakage  | OK  | OK  | OK  | OK  | OK     | OK     | OK     | OK     |
| Operating suction superheat #   | 8.2 | 9   | 7   | 6.6 | 9.3    | 8.1    | 6.6    | 7      |
| % opening of expansion valve #  | 100 | 100 | 14  | 35  | 100    | 55     | 92     | 52     |
| Cooler air temp diff #          | 1.4 | 1.7 | 0.9 | 0.8 | 1.4    | 1      | 0.9    | 0.7    |

### A & B — Compressor racks & condenser

| Item                                | A    | B    |
|-------------------------------------|------|------|
| Compr abnormal noise / vibration    | OK   | OK   |
| Oil cooler fin face free of debris  | OK   | OK   |
| Oil cooler fans correct operation   | OK   | OK   |
| Plant-room ventilation fan (on/off) | On   | On   |
| Plant-room temperature              | 35   | 35   |
| Ambient temperature                 | 30.4 | 30.4 |
| Wet-matt cooling on/off (hours)     | On   | On   |
| System delivery pressure            | 15.6 | 16.4 |
| Condenser fin face free of debris   | OK   | OK   |
| Condenser fans correct operation    | Yes  | Yes  |
| Liquid line sight glass             | Full | Full |
| Receiver level                      | 1/4  | 1/4  |
| Oil separator oil level             | Half | Full |
| No1 compressor running & % load     | 100  | 100  |
| No2 compressor running & % load     | 100  | 100  |
| No3 compressor running & % load     | 75   | -    |

*The work that keeps you working.*

| Item                              | A     | B     |
|-----------------------------------|-------|-------|
| No1 compr delivery & econ temp    | 44/15 | 43/15 |
| No2 compr delivery & econ temp    | 44/15 | 43/12 |
| No3 compr delivery & econ temp    | 44/15 | -     |
| Refrigerant leak detection system | OK    | OK    |

### A & B — Controls

| Item                    | A     | B    |
|-------------------------|-------|------|
| Suction pressure        | 1     | 1    |
| Suction temperature     | -18.5 | -5   |
| Suction SH              | 9     | 19   |
| Delivery pressure       | 15.1  | 17.6 |
| Common delivery temp    | 70    | 60   |
| Oil temperature         | 45.1  | 46.9 |
| HP liquid temperature   | 32    | 31   |
| HP liquid sub-cooling   | 5     | 12   |
| Econ liquid temperature | -11.7 | -7   |
| Econ sub-cooling        | 16.7  | 19   |

### A & B — Main incoming meter

| Item                        | kWhr    |
|-----------------------------|---------|
| Electric kWhr meter reading | 205897  |
| Previous meter reading      | 6019760 |

### A & B — A — pack meter

| Item                        | kWhr    |
|-----------------------------|---------|
| Electric kWhr meter reading | 4447465 |
| Previous meter reading      | 4433082 |
| Pack total kWhr             | -       |
| A chamber total energy      | -       |

### A & B — B — pack meter

| Item                        | kWhr    |
|-----------------------------|---------|
| Electric kWhr meter reading | 2718815 |
| Previous meter reading      | 2701508 |
| Pack total kWhr             | -       |
| B chamber total energy      | -       |

### A & B — A & B cooler energy meter

| Item                        | kWhr    |
|-----------------------------|---------|
| Electric kWhr meter reading | 2534545 |
| Previous meter reading      | 2919897 |

### C & D — Chamber temperature

| Item                              | C1    | C2    | C3    | C4    | D1    | D2    |
|-----------------------------------|-------|-------|-------|-------|-------|-------|
| Cold store set point (controller) | -18   | -18.8 | -18.2 | -18.2 | -18.6 | -18.1 |
| Cold store temp air-on            | -14.1 | -14.2 | -13   | -14.5 | -16.7 | -16.9 |
| Coolers air off                   | -17.8 | -17.1 | -15.2 | -17.1 | -18.9 | -17.3 |
| Cooling on/off                    | On    | On    | On    | On    | On    | On    |

## C & D — Condensing units

| Item                              | C1   | C2   | C3   | C4   | D1   | D2   | D3   | D4   |
|-----------------------------------|------|------|------|------|------|------|------|------|
| Compr abnormal noise / vibration  | OK   | OK   | OK   | OK   | OK   | OK   | OK   | OK   |
| Compressor abnormal frosting      | OK   | OK   | OK   | OK   | OK   | OK   | OK   | OK   |
| Compr oil level                   | 2/3  | 2/3  | 2/3  | 2/3  | 2/3  | 2/3  | 2/3  | 2/3  |
| Compr delivery temperature        | 81   | 82   | 80   | 81   | 83   | 83   | 82   | 82   |
| Oil recovery / separator level    | Good | Good | Good | Good | Good | Good | Good | Good |
| Condenser fin face free of debris | OK   | OK   | OK   | OK   | OK   | OK   | OK   | OK   |
| Condenser fans abnormal noise     | OK   | OK   | OK   | OK   | OK   | OK   | OK   | OK   |
| Liquid line sight glass           | OK   | OK   | OK   | OK   | OK   | OK   | OK   | OK   |
| Receiver level                    | Low  | 1/4  | Low  | Low  | Low  | Low  | Low  | Low  |

## C & D — Coolers

| Item                            | C1  | C2  | C3  | C4  | D1  | D2  |
|---------------------------------|-----|-----|-----|-----|-----|-----|
| Cooler temperature diff         | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 |
| Cooler correct operation        | OK  | OK  | OK  | OK  | OK  | OK  |
| Cooler correct defrosting cycle | OK  | OK  | OK  | OK  | OK  | OK  |
| Cooler ice build-up & debris    | OK  | OK  | OK  | OK  | OK  | OK  |
| Defrost drain line for leakage  | OK  | OK  | OK  | OK  | OK  | OK  |

## C & D — Energy readings

| Item                        | C2-4 refrig | C1-3 refrig | D 1&2   | D 3&4 compr |
|-----------------------------|-------------|-------------|---------|-------------|
| Electric kWhr meter reading | 29503771    |             | 2538902 |             |
| Previous kWhr meter reading | -           | -           | -       | -           |

## E — Chamber temperature

| Item                              | E1    | E2    |
|-----------------------------------|-------|-------|
| Cold store set point (controller) | -18.6 | -18.5 |
| Cold store temp air-on            | -17.8 | -18   |
| Coolers air off                   | -19.3 | -19.2 |
| Cooling on/off                    | On    | On    |

## E — E chamber front-centre temp

| Item                     | °C    |
|--------------------------|-------|
| Front-centre temperature | -16.7 |

## E — Condensing units

| Item                              | E1 Compr1 | E1 Compr2 | E2 Compr1 | E2 Compr2 |
|-----------------------------------|-----------|-----------|-----------|-----------|
| Compr abnormal noise / vibration  | OK        | OK        | OK        | OK        |
| Compressor abnormal frosting      | OK        | OK        | OK        | OK        |
| Compr oil level                   | 2/3       | 2/3       | 2/3       | 2/3       |
| Compr delivery temperature        | 81        | 81        | 82        | 82        |
| Oil recovery / separator level    | Full      | Full      | Full      | Full      |
| Condenser fin face free of debris | OK        | OK        | OK        | OK        |
| Condenser fans abnormal noise     | OK        | OK        | OK        | OK        |
| Liquid line sight glass           | OK        | OK        | OK        | OK        |
| Receiver level                    | Half      | -         | Half      | -         |

## E — Coolers

| Item                            | E1  | E2  |
|---------------------------------|-----|-----|
| Cooler temperature diff         | 1.5 | 1.2 |
| Cooler correct operation        | OK  | OK  |
| Cooler correct defrosting cycle | OK  | OK  |
| Cooler ice build-up & debris    | OK  | OK  |
| Defrost drain line for leakage  | OK  | OK  |

## E — System readings

| Item                           | E1    | E2    |
|--------------------------------|-------|-------|
| Suction pressure               | 0.8   | 0.7   |
| Suction temperature            | -17.6 | -16.9 |
| Suction superheat              | 10    | 12    |
| Delivery pressure              | 15    | 15    |
| Liquid refrigerant temperature | 27    | 27    |
| Liquid sub                     | 11    | 11    |

## E — Energy readings

| Item                        | E1    | E2    |
|-----------------------------|-------|-------|
| Electric kWhr meter reading | 12845 | 12247 |
| Previous kWhr meter reading | -     | -     |