

Ref: WK-MR2DNLU9  
 Date: 2026-07-01  
 Engineer: Dexter Norley  
 Plant: A & B, C & D, E  
 Week: 27  
 Ambient °C: 22.2  
 Issues flagged: 4

### A & B — Chamber temperature

| Item                              | A1    | A2    | A3    | A4    | No1 B2 | No2 B2 | No3 B1 | No4 B1 |
|-----------------------------------|-------|-------|-------|-------|--------|--------|--------|--------|
| Cold store set point (controller) | -20   | -20   | -20   | -20   | -18.9  | -18.2  | -18.9  | -18.2  |
| Cold store temp air-on            | -19.2 | -20.1 | -19.8 | -19.8 | -18.4  | -18.4  | -18.3  | -18.1  |
| Coolers air off                   | -21.6 | -20.9 | -22.4 | -22.6 | -20.2  | -19.7  | -19.7  | -20.1  |
| Cooling on/off                    | On    | On    | On    | On    | On     | On     | On     | On     |

### A & B — Coolers

| Item                            | A1  | A2  | A3  | A4  | No1 B2 | No2 B2 | No3 B1 | No4 B1 |
|---------------------------------|-----|-----|-----|-----|--------|--------|--------|--------|
| Cooler fan correct operation    | OK  | OK  | OK  | OK  | OK     | OK     | OK     | OK     |
| Cooler correct operation        | OK  | OK  | OK  | OK  | OK     | OK     | OK     | OK     |
| Cooler correct defrosting cycle | OK  | OK  | OK  | OK  | OK     | OK     | OK     | OK     |
| Cooler ice build-up & debris    | OK  | OK  | OK  | OK  | OK     | OK     | OK     | OK     |
| Defrost drain line for leakage  | OK  | OK  | OK  | OK  | OK     | OK     | OK     | OK     |
| Operating suction superheat #   | 6.1 | 7.8 | 6.8 | 6.4 | 7.9    | 4.6    | 7.4    | 11.9   |
| % opening of expansion valve #  | 60  | 41  | 54  | 50  | 65     | 26     | 60     | 100    |
| Cooler air temp diff #          | 2.4 | 0.8 | 2.1 | 2   | 1.9    | 1.8    | 1.4    | 2      |

### A & B — Compressor racks & condenser

| Item                                | A    | B    |
|-------------------------------------|------|------|
| Compr abnormal noise / vibration    | OK   | OK   |
| Oil cooler fin face free of debris  | OK   | OK   |
| Oil cooler fans correct operation   | OK   | OK   |
| Plant-room ventilation fan (on/off) | On   | On   |
| Plant-room temperature              | 31.4 | 31.4 |
| Ambient temperature                 | 22.2 | 22.2 |
| Wet-matt cooling on/off (hours)     | On   | On   |
| System delivery pressure            | 16.5 | 17.3 |
| Condenser fin face free of debris   | OK   | OK   |
| Condenser fans correct operation    | Yes  | Yes  |
| Liquid line sight glass             | Full | Full |
| Receiver level                      | Half | Low  |
| Oil separator oil level             | Full | Full |
| No1 compressor running & % load     | 100  | 100  |
| No2 compressor running & % load     | 75   | Off  |
| No3 compressor running & % load     | Off  | -    |

*The work that keeps you working.*

| Item                              | A     | B     |
|-----------------------------------|-------|-------|
| No1 compr delivery & econ temp    | 46/12 | 45/12 |
| No2 compr delivery & econ temp    | 46/12 | -     |
| No3 compr delivery & econ temp    | -     | -     |
| Refrigerant leak detection system | OK    | OK    |

### A & B — Controls

| Item                    | A     | B     |
|-------------------------|-------|-------|
| Suction pressure        | 0.9   | 0.7   |
| Suction temperature     | -17   | -18.1 |
| Suction SH              | 8.9   | 10    |
| Delivery pressure       | 15.8  | 14.7  |
| Common delivery temp    | 70    | 50    |
| Oil temperature         | 42.6  | 46.7  |
| HP liquid temperature   | 34    | 31    |
| HP liquid sub-cooling   | 4     | 5     |
| Econ liquid temperature | -10.9 | -8    |
| Econ sub-cooling        | 44.9  | 39    |

### A & B — Main incoming meter

| Item                        | kWhr    |
|-----------------------------|---------|
| Electric kWhr meter reading | 21468   |
| Previous meter reading      | 6019760 |
| Total kWhr                  | -       |

### A & B — A — pack meter

| Item                        | kWhr    |
|-----------------------------|---------|
| Electric kWhr meter reading | 4462980 |
| Previous meter reading      | 4433082 |
| Pack total kWhr             | -       |
| A chamber total energy      | -       |

### A & B — B — pack meter

| Item                        | kWhr    |
|-----------------------------|---------|
| Electric kWhr meter reading | 2722720 |
| Previous meter reading      | 2701508 |
| Pack total kWhr             | -       |
| B chamber total energy      | -       |

### A & B — A & B cooler energy meter

| Item                        | kWhr     |
|-----------------------------|----------|
| Electric kWhr meter reading | 25422547 |
| Previous meter reading      | 2919897  |
| Total kWhr                  | -        |

### C & D — Chamber temperature

| Item                              | C1    | C2    | C3    | C4    | D1    | D2    |
|-----------------------------------|-------|-------|-------|-------|-------|-------|
| Cold store set point (controller) | -18   | -18.8 | -18.2 | -18.2 | -18.6 | -18.1 |
| Cold store temp air-on            | -14.2 | -13.2 | -12.7 | -13.4 | -17.9 | -18.2 |
| Coolers air off                   | -17.8 | -17.6 | -14.5 | -17.4 | -20.3 | -18.6 |
| Cooling on/off                    | On    | On    | On    | On    | On    | Off   |

## C & D — Condensing units

| Item                              | C1   | C2  | C3  | C4  | D1   | D2   | D3  | D4  |
|-----------------------------------|------|-----|-----|-----|------|------|-----|-----|
| Compr abnormal noise / vibration  | OK   | OK  | OK  | OK  | OK   | OK   | OK  | OK  |
| Compressor abnormal frosting      | OK   | OK  | OK  | OK  | OK   | OK   | OK  | OK  |
| Compr oil level                   | 2/3  | 2/3 | 2/3 | 2/3 | 2/3  | 2/3  | 2/3 | 2/3 |
| Compr delivery temperature        | 84.6 | 81  | 80  | 79  | 65.2 | 63.5 | 67  | 61  |
| Oil recovery / separator level    | 2/3  | 2/3 | 2/3 | 2/3 | 2/3  | 2/3  | 2/3 | 2/3 |
| Condenser fin face free of debris | OK   | OK  | OK  | OK  | OK   | OK   | OK  | OK  |
| Condenser fans abnormal noise     | OK   | OK  | OK  | OK  | OK   | OK   | OK  | OK  |
| Liquid line sight glass           | OK   | OK  | OK  | OK  | OK   | OK   | OK  | OK  |
| Receiver level                    | Low  | Low | Low | Low | Low  | Low  | Low | Low |

## C & D — Coolers

| Item                            | C1  | C2    | C3  | C4    | D1  | D2  |
|---------------------------------|-----|-------|-----|-------|-----|-----|
| Cooler temperature diff         | 3.6 | 4.4   | 1.8 | 4     | 2.4 | 0.4 |
| Cooler correct operation        | OK  | OK    | OK  | OK    | OK  | OK  |
| Cooler correct defrosting cycle | OK  | OK    | OK  | OK    | OK  | OK  |
| Cooler ice build-up & debris    | OK  | FAULT | OK  | FAULT | OK  | OK  |
| Defrost drain line for leakage  | OK  | FAULT | OK  | FAULT | OK  | OK  |

## C & D — Energy readings

| Item                        | C2-4 refig | C1-3 refig | D 1&2   | D 3&4 compr |
|-----------------------------|------------|------------|---------|-------------|
| Electric kWhr meter reading | 2955777    | 1071640    | 2546654 |             |
| Previous kWhr meter reading | -          | -          | -       | -           |

## E — Chamber temperature

| Item                              | E1    | E2    |
|-----------------------------------|-------|-------|
| Cold store set point (controller) | -18.5 | -18.5 |
| Cold store temp air-on            | -17.9 | -18   |
| Coolers air off                   | -19.1 | -18.8 |
| Cooling on/off                    | On    | On    |

## E — E chamber front-centre temp

| Item                     | °C    |
|--------------------------|-------|
| Front-centre temperature | -17.4 |

## E — Condensing units

| Item                              | E1 Compr1 | E1 Compr2 | E2 Compr1 | E2 Compr2 |
|-----------------------------------|-----------|-----------|-----------|-----------|
| Compr abnormal noise / vibration  | OK        | OK        | OK        | OK        |
| Compressor abnormal frosting      | OK        | OK        | OK        | OK        |
| Compr oil level                   | 2/3       | 2/3       | 2/3       | 2/3       |
| Compr delivery temperature        | 77        | 76        | 34.5      | 34.5      |
| Oil recovery / separator level    | Full      | Full      | Full      | Full      |
| Condenser fin face free of debris | OK        | OK        | OK        | OK        |
| Condenser fans abnormal noise     | OK        | OK        | OK        | OK        |
| Liquid line sight glass           | OK        | OK        | OK        | OK        |
| Receiver level                    | 1/4       | 1/4       | Low       | Low       |

## E — Coolers

| Item                            | E1  | E2  |
|---------------------------------|-----|-----|
| Cooler temperature diff         | 1.2 | 1.8 |
| Cooler correct operation        | OK  | OK  |
| Cooler correct defrosting cycle | OK  | OK  |
| Cooler ice build-up & debris    | OK  | OK  |
| Defrost drain line for leakage  | OK  | OK  |

## E — System readings

| Item                      | E1    | E2  |
|---------------------------|-------|-----|
| Suction pressure          | 0.6   | 0.7 |
| Suction temperature       | -17.1 | -14 |
| Suction superheat         | 12    | 14  |
| Delivery pressure         | 14.6  | 15  |
| Liquid refrig temperature | 28    | 28  |
| Liquid sub                | 9     | 10  |

## E — Energy readings

| Item                        | E1     | E2     |
|-----------------------------|--------|--------|
| Electric kWhr meter reading | 012443 | 012290 |
| Previous kWhr meter reading | -      | -      |
| Total kWhr                  | -      | -      |
| Chamber total energy        | -      | -      |