

Ref: WK-MRE0K31I
 Date: 2026-07-08
 Engineer: Dexter Norley
 Plant: A & B, C & D, E
 Week: 28
 Ambient °C: 24.7
 Issues flagged: 0

A & B — Chamber temperature

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cold store set point (controller)	-20	-20	-20	-20	-18.9	-18.2	-18.9	-18.2
Cold store temp air-on	-18.5	-19.6	-20.2	-20.2	-16.7	-17.1	-17.4	-17.4
Coolers air off	-20.4	-21.5	-22.7	-22.3	-18.6	-18.9	-18.5	-17.8
Cooling on/off	On	On	On	On	On	On	On	On

A & B — Coolers

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cooler fan correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK	OK	OK
Operating suction superheat #	8	8.6	6.4	-	-	-	-	-
% opening of expansion valve #	66	27	37	39	50	21	85	64
Cooler air temp diff #	1.9	0.9	2.5	2.1	0.9	1.8	1.1	0.4

A & B — Compressor racks & condenser

Item	A	B
Compr abnormal noise / vibration	OK	OK
Oil cooler fin face free of debris	OK	OK
Oil cooler fans correct operation	OK	OK
Plant-room ventilation fan (on/off)	On	On
Plant-room temperature	34.7	34.7
Ambient temperature	26.2	26.2
Wet-matt cooling on/off (hours)	On	On
System delivery pressure	15.8	15
Condenser fin face free of debris	OK	OK
Condenser fans correct operation	Yes x6	Yes x4
Liquid line sight glass	Clear	Clear
Receiver level	Half	Half
Oil separator oil level	Full	Full
No1 compressor running & % load	100	-
No2 compressor running & % load	50	100
No3 compressor running & % load	-	-

The work that keeps you working.

Item	A	B
No1 compr delivery & econ temp	72/	45/
No2 compr delivery & econ temp	71/	68/
No3 compr delivery & econ temp	35/	Na
Refrigerant leak detection system	OK	OK

A & B — Controls

Item	A	B
Suction pressure	0.7	1.2
Suction temperature	-22	-17
Suction SH	12	17
Delivery pressure	15.7	15.1
Common delivery temp	73.5	68
Oil temperature	48	49.2
HP liquid temperature	36	34
HP liquid sub-cooling	-2	0
Econ liquid temperature	13	6
Econ sub-cooling	21	26

A & B — Main incoming meter

Item	kWhr
Electric kWhr meter reading	216422
Previous meter reading	21468
Total kWhr	194954

A & B — A — pack meter

Item	kWhr
Electric kWhr meter reading	4476769
Previous meter reading	4462980
Pack total kWhr	13789
A chamber total energy	-

A & B — B — pack meter

Item	kWhr
Electric kWhr meter reading	2732891
Previous meter reading	2722720
Pack total kWhr	10171
B chamber total energy	-

A & B — A & B cooler energy meter

Item	kWhr
Electric kWhr meter reading	25497042
Previous meter reading	25422547
Total kWhr	74495

C & D — Chamber temperature

Item	C1	C2	C3	C4	D1	D2
Cold store set point (controller)	-18	-18.8	-18.2	-18.2	-18.6	-18.1
Cold store temp air-on	-17.5	-17.6	-16.6	-18.3	-18	-18.1
Coolers air off	-20.6	-20.1	-17.3	-17.5	-20.3	-18.6
Cooling on/off	On	On	On	Off	On	On

C & D — Condensing units

Item	C1	C2	C3	C4	D1	D2	D3	D4
Compr abnormal noise / vibration	OK	OK	OK	OK	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK	OK	OK	OK	OK
Compr oil level	Half	Half	2/3	Half	Half	Full	2/3	1/3
Compr delivery temperature	88	65	73	46	71	79	68	33
Oil recovery / separator level	Half	Low	Half	Low	Low	/	Half	/
Condenser fin face free of debris	OK	OK	OK	OK	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK	OK	OK	OK	OK
Receiver level	Low	Half	1/3	Half	Full	/	Low	/

C & D — Coolers

Item	C1	C2	C3	C4	D1	D2
Cooler temperature diff	3.1	2.5	0.7	0.8	2.3	0.5
Cooler correct operation	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK

C & D — Energy readings

Item	C2-4 refig	C1-3 refig	D 1&2	D 3&4 compr
Electric kWhr meter reading	2960777	1076992	2554099	-
Previous kWhr meter reading	2955777	1071640	2546654	-
Total kWhr	5000	5352	7446	-
Chamber total energy	-	-	-	-

E — Chamber temperature

Item	E1	E2
Cold store set point (controller)	-18.6	-18.5
Cold store temp air-on	-18	-18.1
Coolers air off	-19.3	-18
Cooling on/off	On	Off

E — E chamber front-centre temp

Item	°C
Front-centre temperature	-16.3

E — Condensing units

Item	E1 Compr1	E1 Compr2	E2 Compr1	E2 Compr2
Compr abnormal noise / vibration	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK
Compr oil level	Half	Half	Full	Full
Compr delivery temperature	73	71	32	26
Oil recovery / separator level	Full	/	Full	/
Condenser fin face free of debris	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK
Receiver level	1/4	/	Half	/

E — Coolers

Item	E1	E2
Cooler temperature diff	1.3	0.1
Cooler correct operation	OK	OK
Cooler correct defrosting cycle	OK	OK
Cooler ice build-up & debris	OK	OK
Defrost drain line for leakage	OK	OK

E — System readings

Item	E1	E2
Suction pressure	0.5	1.8
Suction temperature	-17	-11
Suction superheat	13	10
Delivery pressure	14.3	10.8
Liquid refrigerant temperature	31	30
Liquid sub	-4	-1

E — Energy readings

Item	E1	E2
Electric kWhr meter reading	013038	012321
Previous kWhr meter reading	012443	012290
Total kWhr	595	31
Chamber total energy	-	-