

Ref: WK-MRLUWB8N
 Date: 2026-07-15
 Engineer: Dexter Norley
 Plant: A & B, C & D, E
 Week: 29
 Ambient °C: 21.4
 Issues flagged: 0

A & B — Chamber temperature

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cold store set point (controller)	-20	-20	-20	-20	-18.9	-18	18.9	-18.2
Cold store temp air-on	-19.2	-20.2	-19.6	-20	-18	-15.5	14.9	-14.8
Coolers air off	-20.7	-22	-20.8	-21.6	-19.8	-17.5	-16.1	-16
Cooling on/off	On	On	On	On	On	On	On	On

A & B — Coolers

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cooler fan correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK	OK	OK
Operating suction superheat #	6.7	6.7	6.4	6.5	6	4.7	11	7.8
% opening of expansion valve #	50	46	13	41	25	34	100	56
Cooler air temp diff #	1.5	1.8	1.2	1.6	1.8	2	1.2	1.2

A & B — Compressor racks & condenser

Item	A	B
Compr abnormal noise / vibration	OK	OK
Oil cooler fin face free of debris	OK	OK
Oil cooler fans correct operation	OK	OK
Plant-room ventilation fan (on/off)	On	On
Plant-room temperature	34.8	34.8
Ambient temperature	21.4	21.4
Wet-matt cooling on/off (hours)	On	On
System delivery pressure	16.3	13
Condenser fin face free of debris	OK	OK
Condenser fans correct operation	Yes	Yes
Liquid line sight glass	Clear	Clear
Receiver level	Full	Full
Oil separator oil level	3/4	Full
No1 compressor running & % load	100	0
No2 compressor running & % load	0	50
No3 compressor running & % load	50	-

The work that keeps you working.

Item	A	B
No1 compr delivery & econ temp	63	-
No2 compr delivery & econ temp	-	62
No3 compr delivery & econ temp	60	-
Refrigerant leak detection system	OK	OK

A & B — Controls

Item	A	B
Suction pressure	0.9	0.9
Suction temperature	-19	-11
Suction SH	6	14
Delivery pressure	16.3	12.9
Common delivery temp	53	54
Oil temperature	47.1	41.3
HP liquid temperature	36	30
HP liquid sub-cooling	4	2
Econ liquid temperature	11	24
Econ sub-cooling	29	8

A & B — Main incoming meter

Item	kWhr
Electric kWhr meter reading	221468
Previous meter reading	216422
Total kWhr	5046

A & B — A — pack meter

Item	kWhr
Electric kWhr meter reading	4491565
Previous meter reading	4476596
Pack total kWhr	14969
A chamber total energy	-

A & B — B — pack meter

Item	kWhr
Electric kWhr meter reading	2743535
Previous meter reading	2732793
Pack total kWhr	10742
B chamber total energy	-

A & B — A & B cooler energy meter

Item	kWhr
Electric kWhr meter reading	2557164
Previous meter reading	25495762
Total kWhr	-

C & D — Chamber temperature

Item	C1	C2	C3	C4	D1	D2
Cold store set point (controller)	-18	-18.8	-18.2	-18.2	-18.6	-18.1
Cold store temp air-on	-17	-16.7	-16.8	-16.8	-18.4	-18.5
Coolers air off	-17.6	-19.9	-17.8	-17.5	-20.4	-19.2
Cooling on/off	On	On	On	On	On	On

C & D — Condensing units

Item	C1	C2	C3	C4	D1	D2	D3	D4
Compr abnormal noise / vibration	OK	OK	OK	OK	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3	2/3	2/3	2/3	2/3
Compr delivery temperature	61	62	62	60	62	62	65	65
Oil recovery / separator level	Full	Full	Full	Full	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK	OK	OK	OK	OK
Receiver level	Low	Low	Low	Low	Low	Low	Low	Low

C & D — Coolers

Item	C1	C2	C3	C4	D1	D2
Cooler temperature diff	0.6	3.2	1	0.7	2	0.7
Cooler correct operation	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK

C & D — Energy readings

Item	C2-4 refig	C1-3 refig	D 1&2	D 3&4 compr
Electric kWhr meter reading	2966778	1081059	2561610	-
Previous kWhr meter reading	2960777	1076992	2554099	-
Total kWhr	6001	4067	7511	-
Chamber total energy	10068	-	-	-

E — Chamber temperature

Item	E1	E2
Cold store set point (controller)	-18.6	-18
Cold store temp air-on	-17.9	-18
Coolers air off	-19.2	-18.2
Cooling on/off	On	Off

E — Condensing units

Item	E1 Compr1	E1 Compr2	E2 Compr1	E2 Compr2
Compr abnormal noise / vibration	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3
Compr delivery temperature	65	64	63	64
Oil recovery / separator level	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK
Receiver level	Bouncing	Bouncing	Bouncing	Bouncing

E — Coolers

Item	E1	E2
Cooler temperature diff	1.3	0.2
Cooler correct operation	OK	OK
Cooler correct defrosting cycle	OK	OK

The work that keeps you working.

Item	E1	E2
Cooler ice build-up & debris	OK	OK
Defrost drain line for leakage	OK	OK

E — System readings

Item	E1	E2
Suction pressure	0.6	1
Suction temperature	-18	-15
Suction superheat	12	10
Delivery pressure	13.3	13.2
Liquid refrig temperature	25	24
Liquid sub	11	11

E — Energy readings

Item	E1	E2
Electric kWhr meter reading	13134	12360
Previous kWhr meter reading	013038	012321
Total kWhr	96	39
Chamber total energy	-	-