RED FM

Weekly checks

Border Holdings, Avonmouth

Date: 2026-10-21

Ref:	WK-MVI0LBOA
Date:	2026-10-21
Engineer:	Dexter Norley
Plant:	A & B, C & D, E
Week:	43
Ambient °C:	11.5
Faults recorded:	0

Faults recorded on this visit

None - no line item was flagged.

A & B - Chamber temperature

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cold store set point (controller)	-20	-20	-20	-20	-18.9	-18.9	-18.9	-18.9
Cold store temp air-on	-20.1	-19.1	-20.1	-19.6	-17.2	-18	-17.9	-18.9
Coolers air off	-21.2	-20.9	-22.2	-21	-19.3	-19.5	-19.3	-20.1
Cooling on/off	On	On	On	On	On	On	On	On

A & B - Coolers

Item	A1	A2	A3	A4	No1 B2	No2 B2	No3 B1	No4 B1
Cooler fan correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct operation	OK	OK	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK	OK	OK
Operating suction superheat #	7.8	8.2	8.1	7.9	12	8	12.6	5.7
% opening of expansion valve #	68	90	43	25	100	11	100	5
Cooler air temp diff #	1.1	1.8	2.1	1.4	2.1	1.5	1.4	1.2

A & B - Compressor racks & condenser

Item	A	B
Compr abnormal noise / vibration	OK	OK
Oil cooler fin face free of debris	OK	OK
Oil cooler fans correct operation	OK	OK
Plant-room ventilation fan (on/off)	Off	Off
Plant-room temperature	24.8	24.8
Wet-matt cooling on/off (hours)	On	Off
System delivery pressure	16.3	12.2
Condenser fin face free of debris	OK	OK
Condenser fans correct operation	Fan 3 U/S	All working.
Liquid line sight glass	Clear	Clear
Receiver level	Above bottom sight glass	Above bottom sight glass
Oil separator oil level	Full	Full
No1 compressor running & % load	50	Off
No2 compressor running & % load	Off	75

Item	A	B
No3 compressor running & % load	100	-
No1 compr delivery & econ temp	Delivery 65c econ off	Off
No2 compr delivery & econ temp	Off	Delivery 63
No3 compr delivery & econ temp	Delivery 64c econ 6c	-
Refrigerant leak detection system	OK	OK

A & B - Controls

Item	A	B
Suction pressure	0.9	0.9
Suction temperature	-16.7	-18
Suction SH	9	7
Delivery pressure	16.3	12.2
Common delivery temp	74	63
Oil temperature	45.8	45.1
HP liquid temperature	30	27
HP liquid sub-cooling	10	3
Econ liquid temperature	16	23
Econ sub-cooling	24	7

A & B - Main incoming meter

Item	kWhr
Electric kWhr meter reading	712195
Previous meter reading	707078
Total kWhr	5117

A & B - A - pack meter

Item	kWhr
Electric kWhr meter reading	4676174
Previous meter reading	4664955
Pack total kWhr	11219
A chamber total energy	15074

A & B - B - pack meter

Item	kWhr
Electric kWhr meter reading	2897251
Previous meter reading	2886598
Pack total kWhr	10653
B chamber total energy	14316

A & B - A & B cooler energy meter

Item	kWhr
Electric kWhr meter reading	2664804
Previous meter reading	2657286
Total kWhr	7518

A & B - B cooler energy meter

Item	kWhr
Electric kWhr meter reading	721415
Previous meter reading	717752
Total kWhr	3663

A & B - A cooler energy (derived)

Item	kWhr
Electric kWhr meter reading	1943389
Previous meter reading	1939534
Total kWhr	3855

C & D - Chamber temperature

Item	C1	C2	C3	C4	D1	D2
Cold store set point (controller)	-18.8	-18.8	-18.8	-18.8	-18.6	-18.1
Cold store temp air-on	-18.2	-18.6	-18.7	-18.8	-18.4	-18.4
Coolers air off	-21.5	-19.9	-19.6	-19.6	-21	-19.7
Cooling on/off	On	On	On	On	On	On

C & D - Condensing units

Item	C1	C2	C3	C4	D1	D2	D3	D4
Compr abnormal noise / vibration	OK	OK	OK	OK	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3	2/3	2/3	2/3	2/3
Compr delivery temperature	78	75	74	76	76	73	74	75
Oil recovery / separator level	Full	Full	Full	Full	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK	OK	OK	OK	OK
Receiver level	Below bottom sight glass	Above bottom sight glass	Below bottom sight glass	Above bottom sight glass	Below bottom sight glass	Below bottom sight glass	Below bottom sight glass	Below bottom sight glass

C & D - Coolers

Item	C1	C2	C3	C4	D1	D2
Cooler temperature diff	3.3	1.3	0.9	0.8	2.6	1.3
Cooler correct operation	OK	OK	OK	OK	OK	OK
Cooler correct defrosting cycle	OK	OK	OK	OK	OK	OK
Cooler ice build-up & debris	OK	OK	OK	OK	OK	OK
Defrost drain line for leakage	OK	OK	OK	OK	OK	OK

C & D - Energy readings

Item	C2-4 refrig	C1-3 refrig	D 1&2	D 3&4 compr
Electric kWhr meter reading	3035777	1138753	2664530	24614
Previous kWhr meter reading	3030717	1136407	2658058	24572
Total kWhr	5060	2346	6472	42
Chamber total energy		7406		6514

E - Chamber temperature

Item	E1	E2
Cold store set point (controller)	-18.6	-18.6
Cold store temp air-on	-18.6	-18.7
Coolers air off	-20.4	-20.3
Cooling on/off	On	On

E - E chamber front-centre temp

Item	°C
Front-centre temperature	-19.4

E - Condensing units

Item	E1 Compr1	E1 Compr2	E2 Compr1	E2 Compr2
Compr abnormal noise / vibration	OK	OK	OK	OK
Compressor abnormal frosting	OK	OK	OK	OK
Compr oil level	2/3	2/3	2/3	2/3
Compr delivery temperature	68	67	65	65
Oil recovery / separator level	Full	Full	Full	Full
Condenser fin face free of debris	OK	OK	OK	OK
Condenser fans abnormal noise	OK	OK	OK	OK
Liquid line sight glass	OK	OK	OK	OK
Receiver level	Above bottom sight glass	Above bottom sight glass	Belowbottom sight glass	Below bottom sight glass

E - Coolers

Item	E1	E2
Cooler temperature diff	1.8	1.6
Cooler correct operation	OK	OK
Cooler correct defrosting cycle	OK	OK
Cooler ice build-up & debris	OK	OK
Defrost drain line for leakage	OK	OK

E - System readings

Item	E1	E2
Suction pressure	0.8	0.9
Suction temperature	-17	-16
Suction superheat	10	10
Delivery pressure	14.4	14.5
Liquid refrig temperature	29	30
Liquid sub	8	7

E - Energy readings

Item	E1	E2
Electric kWhr meter reading	14431	12760
Previous kWhr meter reading	14374	12731
Total kWhr	57	29
Chamber total energy		86

RDM alarms at time of visit

Item	Asset / chamber	Active since	Outcome	Action taken / reason
S02 stage fault	A	2026-09-30	Actioned	New condensers on order.